

**STREETS COMMITTEE MINUTES
SEPTEMBER 1, 2015**

The Streets Committee meeting was held on September 1, 2015 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:53 p.m.

PRESENT: Committee Members: Chair Paul Marnecheck, Vice Chair Larry Antoskiewicz, John Nickell; Council: Dan Kasaris, Dan Langshaw, Steve Muller, Gary Petrusky; Administration: Mayor Robert Stefanik, Service Director Nick Cinquepalmi, City Engineer Mark Schmitzer, Other: Louis Krzepina, John Jenson.

APPROVAL OF MINUTES

Moved by Mr. Antoskiewicz, seconded by Mr. Nickell to **approve the July 7, 2015 minutes.** Yeas: 3.
Nays: 0. **Motion carried.**

UNFINISHED BUSINESS

1. **Sprague Road**
Remove from agenda.
2. **Issue 1 Funding**
Mayor Stefanik gave an update on possible projects. He will keep the committee and Council updated as the process moves forward.
3. **North Royalton Alternative Transportation Study**
Tom Jordan provided copies to Council. It was agreed that Council members will send questions to Mr. Jordan in advance of the October 6th meeting.
4. **Service Department Report**
Mr. Cinquepalmi reviewed the report, a copy of which is attached to these minutes.
5. **Outstanding punch list items**
The City Engineer gave an update. He is working with the contractor and the roads are still under warranty. He hopes to have progress to report at the next Streets Committee Meeting.
6. **Bennett Road**
The Mayor updated Council on this project.
7. **2015 Infrastructure Program**
The Mayor and City Engineer provided an update. Work is progressing weather cooperating. All 4 streets being worked on are scheduled to be finished by October 2nd and the contractor has until November 25th to complete the work.

NEW BUSINESS

1. **Lytle Road berm**
The Service Department will review for possible attention.

MISCELLANEOUS

Moved by Mr. Nickell, seconded by Mr. Antoskiewicz to **adjourn the September 1, 2015 meeting.** Yeas: 3.
Nays: 0. **Motion carried.**

Meeting adjourned at 7:18 p.m.

Street Department Monthly Report – July 2015

7/6/15- MON.

Crack Seal-York rd.

Culvert Pipe-9973 Gabriella dr. rip out old pipe put in new pipe set up for asphalt tomorrow.

Mowing-retention basins [Kingston, Apollo]

Rec. Dept.-sent one guy down to help out.

Storm Water-sent one guy over to help out.

7/7/15-TUES.

Crack Seal-York rd.

Asphalt-9973 Gabriella dr. install asphalt apron. Patch potholes with hot mix.

Mowing-retention basins [Helen & Hunting, Sherwood].

Rec. Dept.-sent one guy down to help out.

Signs-make up new signs [high intensity].

7/8/15-WEDS.

Crack Seal-York rd.

Landscaping-Gabriella dr. Asphalt job at 9973 also three C.W.D. digs on same street.

Storm Water-sent one guy over to help out.

Rec. Dept.-sent one guy down to help out.

7/9/15-THUR.

Ditching-W130th, Ridge rd. south of Edgerton rd.

Bermming-Lytle rd.

Storm Water-sent 2 guys over to help out.

Rec. Dept.-sent one down to help out.

7/10/15-FRI.

Ditching-Ridge rd. south of Edgerton rd.

Patching-potholes throughout the city.

Storm Water-sent one guy over to help out.

Rec. Dept.-sent one guy down to help out.

7/13/15-MON.

Crack Seal-start on Wallings rd. east of Villa Grande.

Ditching-ridge rd. so. Of Edgerton rd.

Storm Water-sent one guy over to help out.

Rec. Dept.-sent one guy down to help out.

7/14/15-TUES.

Crack Seal-Wallings rd.

Catch Basins-Greenwood rd.

Mowing-retention basins [Jamestown & Lodge].

Rec. Dept.-sent one guy down to help out.

Signs-took load of HHW down to the county yard.

7/15/15-WEDS.

Crack Seal-Wallings rd.

Catch Basins-Greenwood rd. Oakwood rd.

Rec. Dept.-sent one guy down to help out.
Signs-fixed traffic lights per N.R.P.D. also replaced signs to high intensity.

7/16/15-THUR.

Catch Basins-Oakwood lane.

Crack Seal-Wallings rd.

Rec. Dept.-sent one guy down to help out.

Signs- fixed signs.

7/17/15-FRI.

Crack Seal-start on Albion hill.

Ditching-finish Ridge rd. so of Edgerton rd. [both sides done].

Rec. Dept.-sent one guy down to help out.

Signs-replaced old signs.

7/20/15-MON.

Crack Seal-Albion rd. [both sides from York rd. to Huntington close].

Catch Basins-Oakridge 4 big rebuilds [greenwood and Oakwood].

Rec. Dept.-sent one guy down to help out.

Signs-clean up recycle yard, and compost bldg.

7/21/15-TUES.

Crack Seal-finish all school zones [street striping will begin Wednesday] go back to York rd.

Catch Basins-in the back of Oakridge.

Mowing-York & Rt82. Retention basins [Sherwood].

Storm Water-sent one guy over to help out.

Rec. Dept.-sent one guy down to help out.

7/22/15-WEDS.

Crack Seal-finish York rd.

Catch Basins-finish brick work so we can pour the concrete tomorrow.

Mowing-Kingston retention basin.

Rec. Dept.-sent one guy down to help out.

Storm Water-sent one guy over to help out.

7/23/15-THUR.

Concrete-pour catch basins in the back of Oakridge.

Crack Seal-Wallings rd.

Asphalt-Heasley field, saw cut and tear out 2 large areas for new asphalt.

Mowing-

Rec. Dept.-sent one guy down to help out.

7/24/15-FRI.

Crack Seal-Albion rd.

Asphalt-Heasley field install new asphalt.

Signs-replaced traffic lights [per N.R.P.D.].Also put up new high intensity signs.

Rec. Dept.-sent down one guy to help out.

Storm Water-sent 2 guys over to help out.

7/27/15-MON.

Crack Seal-Albion rd.

Asphalt-install second large patch at Heasley field.

Mowing-berms on Edgerton rd. [new side arm was installed on tractor].

7/28/15-TUES.

Crack Seal-Albion rd.

Concrete-13101 Mariner dr. set up sidewalk forms for storm water [storm line repair].

Bermming-10655 Rt.82.

Mowing-berms W130th

Signs-make new signs [high intensity].

Rec. Dept.-sent one guy down to help out.

7/29/15-WEDS.

Crack seal-Albion rd.

Concrete-13101 Mariner pour sidewalk.

Mowing-Abbey rd and Albion rd.berms.

Rec. Dept.-sent one guy down to help out.

7/30/15-THUR.

Crack Seal-Albion rd.

Culvert Pipe-7879 Tilby rd. remove and set up for Fri. pour.

Mowing- did the rest of abbey and albion.

Rec. Dept.-sent one guy down to help out.

7/31/15-FRI.

Crack Seal-Albion rd.

Concrete-7879 Tilby poured apron.

Mowing-York rd.

Signs- made up signs [high intensity].

Rec. Dept.-sent one guy down to help out.

Street Department Monthly Report – August 2015

8/3/15-MON.

Concrete-10000 Applewood rip out slab form and pour.
Asphalt-put asphalt strip on two new driveways on Tilby rd.
Weed Whacking-State & Ridge rd. [turnpike overpasses]
Rec. Dept.-sent one guy down to help out.

8/4/15-TUES.

Concrete-Hillside dr.start ripping out [job is 350ft both sides].
Crack Seal-Albion rd.
Rec. Dept.-sent one guy down to help out.
Storm Water-sent one guy over to help out.

8/5/15-WEDS.

Concrete-poured 55yds on Hillside dr. [one side 200ft.].
Crack Seal-Albion rd.
Rec. Dept.-sent one guy down to help out.
Storm Water-sent one guy over to help out.

8/6/15-THUR.

Concrete-rip out other side of Applewood. & 8901 Edgewood [double catch basin].
Crack Seal-Albion rd.
Rec. Dept.-sent one guy down to help out.
Storm Water-sent one guy over to help out.

8/7/15-FRI.

Catch Basin-8901 Edgewood dr. repaired and set up for today's pour.
Concrete-poured Applewood & catch basin.
Rec. Dept.-sent one guy down to help out.
Storm Water-sent one guy over to help out.
Mowing-State rd. South Of Rt.82 to Wiltshire rd. also one side of Cady rd.

8/10/15- MON.

Concrete-rip out rest of Hillside dr. set up for tomorrow.
Asphalt-did asphalt strips [Albion rd. & Tilby rd.] also did waste water parking lot.
Saw Cutting-Beechwood Dr. Wildwood dr.

8/11/15-TUES.

Concrete-poured 30 yards on Hillside dr. [that completes one side].
Catch Basins-rip out and rebuild basins on Beechwood and Wildwood.
Rec. Dept.-sent one guy down to help out.
Signs-made up new signs [high intensity].

8/12/15-WEDS.

Saw Cutting-River Oaks dr.
Catch Basins-rip out and rebuild basins on River Oaks dr.
Crack Seal-finish Albion rd. Start Cady rd.
Rec. Dept.-sent one guy down to help out.
Signs-replace old signs with new high intensity signs.

8/13/15-THUR.

Crack Seal-Cady rd.

Concrete-pour all catch basins on Beechwood, Wildwood & River Oaks.

Saw Cutting-entrance to Beechwood & River Oaks also the intersection. Rip out and get ready for tomorrows pour.

8/14/15-FRI.

Crack Seal-Royalwood rd.

Concrete-pour River Oaks rd. [work still needs to be done on small section of Gabriella].

Ditching-11743 Sprague rd. & 10812 State rd.

Signs-replace old signs with new high intensity signs.

8/17/15-MON.

Crack Seal-Royalwood rd.

Concrete-rip out other side of Hillside dr. set up for tomorrows pour.

Signs- fix signs [per the mayor]. Sweep old city hall before rides set up later this week.

8/18/15-TUES.

Concrete-Hillside dr. poured the other side of hillside [50yards].rain started at 1:00pm.will have to finish when the weather gets better.

Asphalt-2 strips in front of 2 new aprons on Wiltshire rd. patched holes with asphalt. [Old city hall].

Same crew went out crack sealing the rest of the day [Royalwood rd.]

Signs-fixing signs.

8/19/15WEDS.

Concrete-working on Hillside dr.

Crack Seal-finish Royalwood rd. start on Boston rd.

Street Sweeper-Ridge rd. and State rd.

Signs-replace old signs with new signs [high intensity].

8/20/15-THUR.

Concrete-finish pouring Hillside dr. [35 yards].

Catch Basin-4290 Sir John. Rip out and repair.

Rec. Dept.-sent 3 guys down to help out.

Signs-get signs and cones ready for community festival. Also collect items for the auction and take down to the compost building.

8/21/15-FRI.

Culvert Pipes-9565 130th. Rip out and replace, set up for mon. pour. 16714Ridge rd.rip out and replace, set up for mon. pour.

Concrete-pour 80 yards in front of salt ramp & salt barn.

Rec. Dept.-sent one guy down to help out.

Signs-put up flags for the parade route[Ridge rd.].

8/24/15-MON.

Concrete-poured both driveways aprons [16714 Ridge rd, 9565 w130th].

Crack Seal- Boston rd.

River Oaks-saw cut and rip out more sections to be poured on Wednesday.

8/25/15-TUES.

Crack Seal-start Akins rd. [from ridge to state].

Concrete-continue ripping out River Oaks dr. [pour Wednesday].

Signs-replace old signs with new high intensity.

Landscaping-start recent concrete pours [Hillside dr. Beechwood dr.

8/26/15-WEDS.

Concrete-pour River Oaks.

Landscaping-finish all new concrete jobs [driveway apron pours, catch basins and streets].

Rec. Dept.-sent two guys down to help out.

Signs-fix delineators on RT82 and replace traffic lights per N.R.P.D.

8/27/15-THUR.

Concrete-poured the rest of River Oaks dr. and part of Gabriella dr.

Asphalt- W130th replaced a section of the road, and put in asphalt strip at 9565 W130th.

Rec. Dept.-sent one guy down to help out.

Signs-make up new high intensity signs.

8/28/15-FRI.

Crack Seal-Akins rd. [finish both sides between state and ridge].

Concrete-rip out Gabriella dr. set up for Monday pour.

Mowing-southwest corner of the city.

8/31/15MON.

Crack Seal-Akins rd. [from state to the line].

Concrete-pour the intersection of Gabriella dr. and River Oaks dr.

Rec. Dept.-sent one guy down to help out.