

**STORM WATER COMMITTEE MINUTES
JULY 5, 2017**

The Storm Water Committee meeting was held on July 5, 2017 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:02 p.m.

PRESENT: Committee Members: Chair Dan Langshaw, Vice Chair Cheryl Hannan, Gary Petrusky; **Council:** Larry Antoskiewicz, John Nickell, Paul Marnecheck, Dan Kasaris; **Administration:** Law Director Thomas Kelly, City Engineer Mark Schmitzer, Service Director Nick Cinquepalmi, Wastewater Supt. Dave McNeeley, Finance Director Eric Dean; **Other:** Lou Krzepina, Sofia Rakic, Matthew Lam, Jeffery Kock, Maggie Kaniecki.

APPROVAL OF MINUTES

Moved by Mr. Petrusky, seconded by Mrs. Hannan to **approve the June 6, 2017 minutes**. Roll Call: Yeas: 3. Nays: 0. **Motion carried.**

UNFINISHED BUSINESS

1. Storm Water/Infrastructure Maintenance Monthly Report

A copy of this report is attached to these minutes.

2. 2017 Projects

Mr. Schmitzer said that the Cedar Estates basin project is moving along. He estimates that they are 35-40% done with the excavation and this week they will be setting the headwalls for the outflow pipe from the main basin and the equalization pipe between the two basins. They are on schedule and so far there have been no change orders. Mr. Nickell asked how deep they are going. Mr. Schmitzer said that it is about 20 feet deep on the big basin. This is pretty deep and will hold a lot of storm water back which is what the area needs. He said it will be a little over 6 acres of physical area of storm water management on 8 acres of total area so we are utilizing most of the area for storm water. Discussion on keeping the roads clear of dirt and mud during construction ensued. Mr. Langshaw asked for an estimate of when the project will be completed. Mr. Schmitzer said that the contract calls for completion in November and he felt that they would be done before then. Mr. Langshaw asked for an update on York/Tilby. Mr. Schmitzer said that we aerated the Jencsen and Long properties on the house side. He said the reason they did not do the rear side is because we have thought about putting in some more rock and doing some additional work down in the creek, so we didn't want to finish the lawns where we would need access. Once the additional work is completed in the creek they will finish up the lawns with aeration and seeding. He said that there are some additional areas that will also need to be addressed that the contractor is fully aware of.

3. Turnpike Mitigation

Mr. Schmitzer said that the sound wall project is progressing. He said that it is slated for completion by October. Mr. Schmitzer said that the plans for the second turnpike project by the York Road ball fields will be worked on over the summer.

NEW BUSINESS

None

ADJOURNMENT

Moved by Mr. Langshaw, seconded by Mr. Petrusky to **adjourn the July 5, 2017 meeting**. Yeas: 3. Nays: 0. **Motion carried. Meeting adjourned at 6:10 p.m.**

Street & Storm Water Department Monthly Report – JUNE 2017

6/1/17-THUR.

Crack Sealing-Bennett Rd.
Storm Water-rebuild basins on York Rd.
Signs-replace traffic lights per N.R.P.D.

6/2/17-FRI.

Crack Sealing-Bennett Rd.
Storm Water- pour new concrete in three basins on York Rd.
Mowing-start mowing retention basins [second cut]. Brush hog broke down. We will use the side arm mower to do guardrails until repairs are made.

6/5/17-MON.

Crack Sealing-Bennett Rd.
Mowing-Guardrails.
Signs-unfurl flags throughout the city. Fix signs.
Street Sweeping-continue to sweep developments.

6/6/17-TUES.

Crack Sealing-finish Bennett Rd. start Edgerton Rd.
Mowing-Helen & hunting retention basin.
Signs-straiten signs.
Street Sweeping-continue to sweep developments.

6/7/17-WEDS.

Asphalt-three catch basins on York Rd. Installed 3" overlay of fresh asphalt.
Storm Water-start rebuilding basins on the other side of Abbey Rd.
Patching-In the morning the crew removed the broken asphalt from the curb on Forestwood Cul-De-Sac. We will install new asphalt at a later date. In the afternoon patched Rt82 and Ridge Rd.

6/8/17-THUR.

Asphalt-Edgerton Rd. C.W.D. [5 Cleveland Water Digs need dug out and new asphalt installed].
Crack Sealing-Edgerton Rd.
Street Sweeper-finish sweeping the last of our developments.

6/9/17-FRI.

Asphalt-Edgerton Rd. finish C.W.D. digs.
Crack Sealing-Edgerton Rd.

6/12/17-MON.

Ditching-16830 State Rd., 10429 York Rd. Jet pipes at 16830 State Rd. and the next pipe south of this address. Also jetted 14318 State Rd.
Storm Water- Catch Basins Abbey Rd.

6/13/17-TUES.

Asphalt-Forestwood Cul-De-Sac. Install new asphalt ramps for the curbs.
Storm Water- Catch Basins on Abbey Rd.
Mowing-Guardrails

6/14/17-WEDS.

Asphalt-installing new asphalt from recent C.W.D. digs. Akins Rd, State Rd and Edgerton Rd.

Storm Water-Abbey Rd continue to rebuild catch basins.

Mowing-brush hog has been repaired so we will return to our retention basins.

6/15/17-THUR.

Storm Water-finished the Catch Basins on Abbey Rd. in the morning then started a culvert replacement at 7797 Tilby Rd. in the afternoon.

Bermming, Crack Sealing, and Asphalt-same crew bermed & crack sealed all recent C.W.D. digs, then late afternoon installed asphalt in the catch basins we rebuilt on Abbey Rd.

Mowing-Retention basins.

6/16/17-FRI.

Storm Water-7797 Tilby Rd pour the concrete apron over the new culvert pipe installation.

Landscaping-In the morning, all recent C.W.D. repairs [10 total on Akins, State, and Edgerton Rd.]. Same crew started Crack Sealing on Edgerton Rd. in the afternoon.

6/19/17-MON.

Crack Sealing- Edgerton Rd

Asphalt- 7797 Tilby Rd installed an asphalt strip in front of new concrete apron, landscaped over culvert pipe extension.

Storm Water-Hammered and ripped out two catch basins on Iron Gate prepped for rebuild.

6/20/17- TUES.

Crack Sealing-Edgerton Rd

Storm Water-Rebuild two catch basins on Iron Gate, Hammered ripped out catch basins on Sherwood Ln
Prep for rebuild.

6/21/17-WED.

Crack Sealing-Edgerton Rd

Storm Water- Ripped out and rebuild catch basins on Sherwood Ln.

Signs

6/22/17-THURS.

Crack Sealing- Edgerton Rd

Storm Water- poured concrete in catch basins on Iron Gate end Sherwood.

Mowing- Cady Rd

Signs- Installed delineators at Apollo and Jupiter

6/23/17-Fri.

Patching- Patching pot holes thru out the city.

Tree- 8377 w130th- Cut up and remove tree from creek, removed grate from rear of yard at 7471 Bunker Rd.

Vac Truck- Vac-ed out catch basins and jetted laterals north east corner of town-Pearl Ct, Stuart Ct-

6/26/17-Mon.

Crack Sealing – Cedar wood estates.

Tall Timbers- Pull weeds and mulch the island, Re mortared the manhole in the island.

Signs- Replace traffic lights per N.R.P.D

6/27/17- TUES.

Grinding- 3405 Royalton Rd ground bump down across the road, Ground a strip in front of Ashley woods and added asphalt. Installed asphalt for a new apron at 9936 Lynn Dr.

Crack sealing- Cedar wood estates.

Mowing- Helen and Hunting Retention basin.

Signs- Replace traffic lights per N.R.P.D

6/28/17-WED.

Crack Sealing- Cedar wood Estates.

Storm Water- Rebuild catch basins on Sherwood Ln.

Mowing- Mowed retention basins lodge, Jamestown, Sherwood, Apollo

Signs- Untangle flags and repair banners

6/29/17-Thurs.

Asphalt- Cut and dug out installed an asphalt strip at 8442 Ridgedale Dr. in front of new apron.

Crack Sealing- Cedar wood Estates.

Storm water- poured concrete

Mowing- Chesapeake retention, the corner of Bennett and Edgerton

Signs- Straighten signs thru out the city.

6/30/17-FRI.

8960 Tiffany Ln- cut and removed trees around the fence and trough of the 48" inlet pipe.

4741 Bunker cut and removed logs blocking the inlet pipe

Vac Truck – cleaning catch basins and jetting laterals at Stuart court, Pearl court

Cleaning grates and inlet pipes

Mowing- North Akins, Ridge by the Turnpike, State by the Turnpike.