

**STORM WATER COMMITTEE MINUTES
JANUARY 3, 2017**

The Storm Water Committee meeting was held on January 3, 2017 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:00 p.m.

PRESENT: Committee Members: Chair Dan Langshaw, Gary Petrusky; Council: Larry Antoskiewicz, John Nickell, Paul Marnecheck, Dan Kasaris; Administration: Mayor Robert Stefanik, Law Director Thomas Kelly, City Engineer Mark Schmitzer, Service Director Nick Cinquepalmi, Asst. Law Director Donna Vozar.; Other: Lou Krzepina, Jessica Fenos.

APPROVAL OF MINUTES

Moved by Mr. Petrusky, seconded by Mr. Langshaw to **approve the October 4, 2016 minutes.** Yeas: 2.
Nays: 0. **Motion carried.**

UNFINISHED BUSINESS

1. Storm Water/Infrastructure Maintenance Monthly Report

A copy of this report is attached to these minutes.

2. 2016 Projects

Mr. Schmitzer said that the York/Tilby project is complete. There are a few punch list items left that will be handled in the spring. He said that the final improvement plans and bid documents have been received for the Cedar Estates Regional Basin Project. He said that these plans have to go to the NEORS as part of our agreement for their review and approval prior to us going out to bid. He said that this is about a 15 day process so we should be able to bid this out before the end of the month, go to contract by mid-February and begin construction immediately. He said that he has requested that the authorization to go out to bid be added to the Consent Agenda this evening. Mr. Schmitzer said that the sewer district was at the site over the holiday and found that there is a pipe that has two broken pieces of concrete that are causing an impediment and they will be requesting the resident to have this removed immediately so that it does not cause any further erosion. **Retitle as 2017 Projects.**

3. Turnpike Mitigation

Mr. Schmitzer checked ODOT's website and found that the noise walls have gone out to bid and was awarded to Great Lakes Construction Co. They have put noise walls in for 11 or 12 various cities along the turnpike. It was a \$6.4 million package. He does not know what the start date is and will advise once he finds out. He said that the project completion date is set for October 31, 2017. He said that our portion along the turnpike will be on the north side between York Road and approximately 300 feet east of Bennett Road. He said that there are some slope failures in the area that ODOT will be taking care of as part of this project. Mr. Antoskiewicz asked for an update for the grant award we received for the area at York Road and Rt. 82. Mr. Schmitzer said that we will be working in the first quarter of 2017 to complete these plans and get them to ODOT. He said that this involves drainage improvements along the south side of the turnpike between York Road and Bennett Road around the ball field area. He said that there is a drainage channel that comes directly across the turnpike and heads to York Road near the ball fields. He said there were some drainage improvements with the culvert replacement and there was also an improvement to the manhole that has collapsed near Straight Line. He said that this actually does not qualify for the funding because it is not owned by the city nor is it in an easement. He said that we are currently working with the land owner to get this repaired.

NEW BUSINESS

None.

ADJOURNMENT

Moved by Mr. Langshaw, seconded by Mr. Petrusky to **adjourn the January 3, 2017 meeting.** Yeas: 2.
Nays: 0. **Motion carried. Meeting adjourned at 6:06 p.m.**

Street Department & Storm Water Monthly Report – November 2016

10/31/16-MON.

Joint Repair-continue in Timber Ridge.

Storm Water-install a catch basin to the storm line at 18596 Bennett Rd.

Catch Basin-rebuild one basin on N. Star.

11/1/16-TUES.

Joint Repair-Timber Ridge.

Storm Water-18596 Bennett Rd. finish grading the ditch line and set up the driveway apron.

Concrete-pour the apron on Bennett Rd. and the catch basin on North Star.

Garage-start setting up salt trucks for plowing.

11/2/16-Wed.

Lowered culvert at 4694 Maple Ln asphalted apron.

Asphalted along new sidewalk in front of cemetery.

Crafco along new sidewalk in front of cemetery

11/3/16-THUR.

Joint Repair-Timber Ridge.

Memorial Park-start the new retaining wall up at the park.

Landscaping-seed and straw all new concrete jobs.

11/4/16-FRI.

Concrete-finish the last slab [rip out, set up and pour] on Potomac Dr.

Memorial Park-continue to build the retaining wall.

Joint Repair-Timber Ridge.

Landscaping- along the new sidewalk by the cemetery.

11/7/16-MON.

Memorial Park-continue to build the retaining wall.

Joint Repair-Timber Ridge.

Landscaping-finish along the new sidewalk by the cemetery. 4694 Maple lane, pipe job from last week.

11/8/16-TUES.

Memorial Park-continue to build the retaining wall.

Joint Repair-Install two asphalt strips on York Rd. then sent the crew over to Timber Ridge.

Crack Sealing-finish Camelot Estates, Start sealing Timber Ridge Estates.

11/9/16-WEDS.

Joint Repair-finish Timber Ridge Estates.

Memorial Park-work on the retaining wall.

Cemetery –we are replacing the bad asphalt with concrete next to the building.

11/10/16-THUR.

Concrete-set up the cemetery lot for a Friday pour.

Memorial Park-work on the retaining wall.

Rec. Dept.-sent 6 guys to help Jason set up the city green.

11/11/16-FRI.

Concrete-poured 30yds up at the cemetery.

Joint Repair-start on Tradewinds Dr.

Memorial Park-continue working on the retaining wall.

11/14/16-MON.

Joint Repair-finished TradewindsDr. and moved over to Cedarwood Drive.
Crack Seal-Tradewinds Dr. then moved over to Applewood Dr.
Memorial Park-continue to work on the retaining wall.

11/15/16-TUES.

Crack Seal-continue on Applewood Dr.
Joint Repair-continue on Cedarwood Dr.
Memorial Park-continue on the retaining wall.

11/16/16-WEDS.

Joint Repair-continue on Cedarwood Dr.
Crack Seal-finish Applewood Dr.
Memorial Park-continue working on the retaining wall.

11/17/16-THUR.

Joint Repair-continue on Cedarwood Dr.
Culvert Pipe-storm water crew is going remove and replace the crossover pipe on Donmar Rd. Also install a new catch basin.
Memorial Park-continue working on the retaining wall.

11/18/16-FRI.

Joint Repair-finish Cedarwood Dr.
Culvert Pipe-storm water crew; continue to work on the pipe and new catch basin.
Memorial Park-continue to work on the retaining wall.

11/21/16-MON.

Culvert Pipe-storm water crew; finish the crossover pipe and the catch basin on Donmar.
Asphalt-the intersection of Highland & Akins, then did Donmar Rd. [the new crossover pipe].
Memorial Park-finish the retaining wall.

11/22/16-TUES.

Joint Repair-Potomac Dr.
Culvert Pipe-storm water crew; remove & replace the pipe at 8028 Wallings Rd.
Rec. Dept.-sent two guys down to help out.

11/23/16-WEDS.

Joint Repair-Potomac Dr.
Landscaping-topsoil seed & straw the culvert pipe jobs we did this past week.
Storm Water-Hydro excavate a sink hole and repair at 13521 State Rd.

11/28/16-MON.

Joint Repair-Shenandoah Dr.
Saw Cutting-saw cut all recent concrete pours, [for crack sealing].
Cemetery-storm water; dig up the field drain and replace with new pipe.

11/29/16-TUES.

Patching-Vista Dr., State & Wiltshire and Edgerton Rd.
Cemetery-storm water; finish the pipe job.
Vac. Truck-start on Beckenham [clean all catch basins & crossovers].

11/30/16-WEDS.

Crack Seal-Potomac Dr., Cedarwood Dr., and start Oak knoll.
Cemetery-form up a section of road that the pipe job went through. [To be poured tomorrow].
Vac. Truck-continue on Beckenham.