

## **STORM WATER COMMITTEE MINUTES NOVEMBER 8, 2017**

The Storm Water Committee meeting was held on November 8, 2017 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:03 p.m.

**PRESENT: Committee Members:** Chair Dan Langshaw, Vice Chair Cheryl Hannan, Gary Petrusky; **Council:** Larry Antoskiewicz, John Nickell, Paul Marnecheck, Dan Kasaris; **Administration:** Law Director Thomas Kelly, City Engineer Mark Schmitzer, Service Director Nick Cinquepalmi, Wastewater Supt. Dave McNeeley, Asst. Law Director Donna Vozar, Police Chief Ken Bilinovich, Community Development Director Thomas Jordan, Finance Director Eric Dean; **Other:** Lou Krzepina.

### **APPROVAL OF MINUTES**

Moved by Mr. Petrusky, seconded by Mrs. Hannan to **approve the October 3, 2017 minutes.** Roll Call: Yeas: 3. Nays: 0. **Motion carried.**

### **UNFINISHED BUSINESS**

#### **1. Storm Water/Infrastructure Maintenance Monthly Report**

A copy of this report is attached to these minutes.

#### **2. 2017 Projects**

Mr. Schmitzer said that the Cedar Estates basin has been completed. The final walk through will be scheduled. He said that there is a grading issue that needs to be addressed in the spring or summer under dryer conditions. He said that he is very pleased with the outcome of the project. He said that there is a two year guarantee on the work so if any issues arise they can be addressed. He said that this is the final project that we have under the initial borrowing of \$5 million for storm water improvements. Mr. Nickell asked how much of the bond we used. Mr. Dean said that he believes that we were slightly over the \$5 million for all of the projects.

Regarding the York/Tilby project, Mr. Schmitzer said that a landscaper was hired and we planted 300 plants along the slopes. He said that the residents are very pleased with the results. The plants will take root and hold the sides in place. He said there was some restoration work done with boulders in the creek. We have decided to hold off until the spring to do the final restoration on the lawn work. He said that some stone work still needs to be finalized and the contractor will be coming out to complete this.

#### **3. Turnpike Mitigation**

Mr. Schmitzer said he is waiting to hear from the contractor for a status update. He said that he will advise Council as soon as he hears from them. He said that they are coming up on their deadline which is the end of November. Mr. Antoskiewicz said that some of the delay in the wall installation was due to a road project that ODOT had that was weather sensitive and needed to be addressed right away. They are now back to filling in the areas where the sound walls were still needed.

### **NEW BUSINESS**

#### **1. Ordinance 17-127**

Mr. Schmitzer said that this legislation deals with Steven Hovancsek and Associates who is the consultant that the city hired to do the Cedar Estate storm sewer improvements for \$90,000. As we progressed we decided to go ahead with Phase 1A of the project which was the detention basin which was not part of the original scope and so we authorized an additional \$59,800. The final amount is part of the proposal, but are additional services that were listed at the end for misc. items such as permits, etc. and this is what the additional \$21,540.44 is for. He said that this Ordinance actually corrects the last ordinance that we did for this contractor that should have added the \$59,800 but instead reduced the \$90,000 to \$59,800. He said that the consultant has been generous enough not to bill us until now and this is how we became aware of the error. He said that they started on this job 10 years ago and have not had any rate increases. He said that this will finalize the bills for this contractor. Moved by Mr. Langshaw, seconded by Mr. Petrusky to **recommend approval of 17-127 to Council.** Roll Call: Yeas: 3. Nays: 0. **Motion carried.**

**ADJOURNMENT**

Moved by Mr. Langshaw, seconded by Mr. Petrusky **to adjourn the November 8, 2017 meeting.** Yeas: 3.  
Nays: 0. **Motion carried. Meeting adjourned at 6:16 p.m.**

Street Department & Storm Water Monthly Report – October 2017

10/2/17-Mon.

Berming- Wiltshire

Crack sealing- Foxwood Dr.-Villa Grande

10/3/17-Tues.

Berming- Wiltshire

Crack sealing-Rosewood Oval – Villa Grande

10/4/17-Wed.

Crack sealing-Linden Cir. Sunset Oval

Yorkview- Catch basins- Jack hammer and remove concrete.

10/5/17-Thurs.

Crack sealing- Jupiter, Titan, Apollo

Yorkview- Rebuild Catch Basins.

10/6/17-FRI.

Storm Water-repair catch basins on Yorkview.

Mowing-Finish Guardrails.

10/9/17-MON.

Storm Water-Catch Basins on Yorkview.

Culvert pipe replacement 11977 State Rd.

10/10/17-TUES.

Asphalt Strips- Rt82, N.Akins, 10954 Akins Rd.

Storm Water-Kingston Retention Basins.

Concrete-install apron over new pipe, 11977 State Rd.

10/11/17-WEDS.

11936 Ridge Rd. grind out and install asphalt strip.

Storm Water-finish cleaning Kingston Basin.

10/12/17-THUR.

Storm Water-continue work on Yorkview catch basins.

Crack Sealing- seal all recent asphalt repairs, Rt82, Akins, Ridge.

10/13/17-FRI.

Crack Sealing-Forestwood.

Storm Water-finish basins and set up for a Monday pour.

10/16/17-MON.

Concrete-pour the Catch Basins on Yorkview.

Storm Water-remove and replace the culvert pipe at 8466 Royalhaven.

10/17/17-TUES.

Crack Sealing-Woodridge Dr.

Storm Water-8045 Washington Av. Adjust basin in the yard to better accept water. Also the crew will start removing and replacing 5 catch basins in Progress Parkway.

10/18/17-WEDS.

Crack Sealing-finish Forestwood Lane.

Storm Water-continue to work on basins in Progress Parkway.

Saw Cutting-cut two sections on Woodridge Dr. for slab and catch basin replacement.

10/19/17-THUR.

Crack Sealing-start on Royalwood

Concrete-pour the basins on Progress Parkway.

Storm Water-start work on Woodridge Dr.

10/20/17-FRI.

Crack Sealing-Royalwood.

Asphalt-Grind out strips on Albion Rd. and installed new asphalt [5 sections].

Storm Water-Woodridge Dr. start working on the catch basins.

10/23/17-MON.

Crack sealing-Royalwood.

Storm Water-Woodridge Dr. set up and pour the new concrete around rebuilt catch basins.

10/24/17-TUES.

Storm Water Maintenance-check and clean the city storm structures [Rain three days in a row].

Storm Water-rebuild two basins on Nottingham Parkway.

Landscaping-top soil & seed all recent concrete and basins repairs.

10/25/17-WEDS.

Concrete-pour 10yds. On Woodridge Dr.

Storm Water- fix basin and landscape at 4708 Edgerton Rd.

Asphalt-grind out and install asphalt strips on Akins Rd. between York and Edgerton Rd.

10/26/17-THUR.

Crack Sealing-Royalwood.

Signs-fix signs.

10/27/17-FRI.

Crack Sealing-Royalwood.

Storm Water-remove and replace two catch basins on Nottingham Parkway.

10/30/17-MON.

Storm Water-remove & replace two catch basins on Woodridge Dr.

Storm Water-repair storm line on Edgerton Rd.

10/31/17-TUES.

Asphalt-9434 to 9562 Akins Rd. [install asphalt strip].

Storm Water-Woodridge Dr. Finish basin repair and set up for Wednesday pour [weather permitting].