

**STORM WATER COMMITTEE MINUTES**  
**JULY 5, 2016**

The Storm Water Committee meeting was held on July 5, 2016 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:01 p.m.

**PRESENT:** Committee Members: Chair Dan Langshaw, Vice Chair Steve Muller, Gary Petrusky; Council: Larry Antoskiewicz, John Nickell, Paul Marnecheck, Dan Kasaris; Administration: Mayor Robert Stefanik, Law Director Thomas Kelly, City Engineer Mark Schmitzer, Service Director Nick Cinquepalmi; Other: Lou Krzepina.

**APPROVAL OF MINUTES**

Moved by Mr. Petrusky, seconded by Mr. Muller to **approve the June 7, 2016 minutes.** Yeas: 3. Nays: 0.  
**Motion carried.**

**UNFINISHED BUSINESS**

**1. Storm Water/Infrastructure Maintenance Monthly Report**

A copy of this report is attached to these minutes.

**2. 2016 Projects**

Mr. Schmitzer reported that we have received the EPA 401 permit for the Cedar Estates project. The 404 permit from the Army Corp of Engineers is in the process of being written. He said there are just a few loose ends paperwork wise that we need to get in line so that we will have everything ready. The consultant is currently finalizing the plans and will be getting those to us for final review. He said that he expects that all of the final documents will be received and reviewed by the end of July – early August depending on when the 404 permit is received. We can then go out to bid and open those which will probably occur during the August recess and a special meeting may be in order to accept these bids in order to get this project moving along. Mr. Antoskiewicz said that we can look at the time frame once everything is in place and determine if we need a special meeting or if it is close enough to wait until the first meeting in September.

Mr. Schmitzer said that they are finalizing the York/Tilby plans for the grant that we received. We are anticipating the advertisement for this project to go out late next week.

Mr. Schmitzer said that we still have a warranty on the storm improvements and he has spoken with Mr. Nickell about some concerns that his residents have. He said that he met with the contractor and went over the punch list. The contractor will present a timeline and schedule of when he is going to come back and get things taken care of.

Mr. Antoskiewicz asked about the project on York Road where we received the grant from the Turnpike. Mr. Schmitzer said that we are in discussions with ODOT and the Ohio Turnpike Commission currently. There is an environmental study that needs to be done. The project will be bid out by ODOT/Ohio Turnpike sometime in October or November. He said that he knows we have an issue over there with a culvert/manhole that is collapsing. He asked if we could use the funds in advance of that and he was told no. He said that worst case, he will contact the county about advancing funds for the Rt. 82 widening to get this done or taken off of our bill. Mr. Schmitzer provided a brief explanation of the environmental study to be done explaining that it is pretty standard and takes about a week or two for completion.

**3. Turnpike Mitigation**

See Item 2 above.

**5. Amendment to 1481.08 Storm Water Maintenance**

No update.

**NEW BUSINESS**

No new business.

**ADJOURNMENT**

Moved by Mr. Langshaw, seconded by Mr. Petrusky **to adjourn the July 5, 2016 meeting.** Yeas: 3. Nays: 0.

**Motion carried. Meeting adjourned at 6:10 p.m.**

## Storm Department Monthly Report – June 2016

June1 <sup>st</sup>	Storm water working with service/ Rec Dept.
June2 <sup>nd</sup>	Storm water working with service/ Rec Dept.
June3 <sup>rd</sup>	Storm water working with service/ Rec Dept.
June6 <sup>th</sup>	Storm water working with service/ Rec Dept.
June7 <sup>th</sup>	Storm water working with service/ Rec Dept.
June8 <sup>th</sup>	Storm water working with service/ Rec Dept.
Jun 9 <sup>th</sup>	Storm water working with service/ Rec Dept.
June10 <sup>th</sup>	Storm water working with service/ Rec Dept.
June 3 <sup>th</sup>	Storm water working with Service/ Rec Dept.
June 14 <sup>th</sup>	Storm water working with Service/ Rec Dept.
June15 <sup>th</sup>	Storm water working with Service/Rec Dept.
June 16 <sup>th</sup>	Storm water working with Service/ Rec Dept.
June17 <sup>th</sup>	Storm water working with Service/ Rec Dept.
June20 <sup>th</sup>	Storm water working with Service/Rec Dept.
June21 <sup>st</sup>	Storm water working with Service /Rec Dept.
June22 <sup>nd</sup>	Storm water working with Service/ Rec Dept.
June23 <sup>rd</sup>	Storm water working with Service/ Rec Dept.
June24 <sup>th</sup>	Storm water working with Service/ Rec Dept.
June25 <sup>th</sup>	Storm water working with Service/ Rec Dept.
June26 <sup>th</sup>	Storm water working with Service/ Rec Dept.
June27 <sup>th</sup>	Storm water working with Service
June28 <sup>th</sup>	Storm water working with Service
June 29 <sup>th</sup>	Storm working with Service
June30 <sup>th</sup>	Storm working with Service