

**STORM WATER COMMITTEE MINUTES
MARCH 3, 2015**

The Storm Water Committee meeting was held on March 3, 2015 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:14 p.m.

PRESENT: Committee Members: Chair Steve Muller, Vice Chair John Nickell, Dan Langshaw; Council: Larry Antoskiewicz, Dan Kasaris, Paul Marnecheck, Gary Petrusky; Administration: Mayor Robert Stefanik, Service Director Nick Cinquepalmi, City Engineer Mark Schmitzer, Community Development Director Thomas Jordan; Other: Laura Kemp, Lou Krzepina, John & Annette Jencson, Alan & Terri Long.

APPROVAL OF MINUTES

Moved by Mr. Langshaw, seconded by Mr. Nickell to **approve the February 3, 2015 minutes**. Yeas: 3. Nays: 0. **Motion carried.**

UNFINISHED BUSINESS

1. Storm Water/Infrastructure Maintenance Monthly Report

A copy of this report is attached to these minutes.

2. 2015 Projects/Ohio Emergency Management Projects

Mayor Stefanik said that Ordinances 15-30 and 15-31 on Council's agenda tonight pertain to 4 of the projects. The NEORSD will come in and do these projects on our behalf. They will bill us and we will then submit that bill to the state for reimbursement. He said that we need to act quickly on these and is hopeful that we can get this legislation adopted this evening. Mr. Cinquepalmi gave an update on the Boston Road project. He said that the storm crews have been working on this project almost exclusively outside of snow plowing and he feels that if we can stay on this project for two more weeks, we should be able to get it completed. He said that everything with this project is going as planned, it's just that we haven't been able to spend the amount of time on it that he would like. Mayor Stefanik said that Kingston Way is another project we are going to be subbing out. We will get 3 quotes from 3 different companies that perform storm restoration work, ask them what they feel needs to be done and how much it will cost, and then decide among the three who will do the work. We will not be doing this in house. We just don't have the time to get it done. He said that there are a few other minor projects that we will also be subbing out. Mayor Stefanik said that we will have to ask for a couple of extensions on some of the projects but he felt confident that the state will grant these. Mr. Nickell asked if we have notified the residents that are impacted by this work. Mr. Schmitzer said yes we have. He said that he has spoken with Mr. Razick and the residents at 9120 and 9040 Wildwood. The resident at 9020 Wildwood has been notified by letter left at their address asking them to contact him immediately, as he was unable to locate a phone number for them. He said that he also left a note at 8131 Abbey Road which owns the property where the long channel is located informing them that the work will be performed but it will not be coming through their yard. Mr. Nickell asked if the Bunker Road residents have been contacted as well. Mr. Schmitzer said that we have not contacted them yet. Until we get authorization to enter into the agreement, we can't get the final plan on what we are doing and where we will need access. He said they are going to wait a few weeks and will be in contact with the residents ahead of the work being done. Mr. Antoskiewicz asked for an update on Cedar Estates for the benefit of the residents in the audience this evening. Mr. Schmitzer said that we have filed an application with the Army Corps of Engineers to get the basin constructed. The Corps needs to review the different scenarios we have submitted, weigh the benefits and ultimately issue a permit on one of those options. He said they have a 90 day period to review everything and get back to us. He said we are currently within that 90 day period. He said that by the April meeting he should have a pretty good idea from Jared Bartley at the Soil and Water District on what we will be doing on the Jencson and Long properties.

Moved by Mr. Langshaw, seconded by Mr. Nickell to recommend approval of Ordinances 15-30 and 15-31 to Council. Yeas: 3. Nays: 0. **Motion carried.**

3. **Turnpike Mitigation**

Mr. Schmitzer said that we resubmitted the three projects that did not receive funding for last year: 1) Edgerton Road Flood Plain Expansion between Valley Parkway and State Road and Edgerton. This is about a \$1.4 million project; 2) the York Road Ball Field Stream mitigation, which is adjacent to the newest ball field we built in order to stabilize the slopes; and 3) misc. ditching and drainage improvements at York and Rt. 82 which is about a \$150,000 project. He said that 10 projects in Cuyahoga County have been submitted and 41 projects in all 9 counties that are eligible for a total of \$20+ million. These applications will be reviewed in March and April and we should know sometime in May if we have been awarded funding for any of our projects. This funding round is for 2017. He said that the funding we received for the Turnpike wall with 3 other communities is 2016 funding.

NEW BUSINESS

No new business

MISCELLANEOUS

(A this point Mr. Jordan provided an update on the North Royalton Alternative Transportation Study. This item is in the Streets Committee and this discussion is transcribed under those minutes dated 3-3-15)

ADJOURNMENT

Moved by Mr. Langshaw, seconded by Mr. Nickell **to adjourn the March 3, 2015 meeting.** Yeas: 3. Nays: 0.
Motion carried.

Meeting adjourned at 6:37 p.m.

Storm Department Monthly Report – February 2015

Feb2 nd	<u>Service Dept-</u>	Snow removal and salting
Feb3 rd	<u>Service Dept-</u>	stacking salt Cold patched streets
Feb4 th	<u>Service Dept-</u>	Snow removal and salting
Feb5 th	<u>Service Dept-</u>	Snow removal and salting
Feb6 th	<u>Service Dept-</u>	Pushing snow piles in cul-de-sacks Patching streets
Feb9 th	<u>Service Dept-</u>	Salting streets Cold patching Streets
Feb10 th	<u>8700 Boston Rd-</u>	Moving equipment stone box and gabion baskets to work site.
Feb11 th	<u>8700 Boston Rd-</u>	Cutting a channel in the creek diverting the water away from The area the gabion baskets are to be installed.
Feb12 th	<u>8700 Boston Rd-</u>	Graded a temporary construction road in creek, delivering stone to Job site - excavated and installed 1-12x3x3 gabion basket.
Feb13 th	<u>8700 Boston Rd-</u>	excavated and installed 4- 12x3x3 gabion baskets filled baskets with 601D- stone.
Feb16 th	<u>Service garage-</u>	Building gabion baskets.
Feb17 th	<u>Service Dept-</u>	Stacking salt building gabion baskets cold - Patching streets
Feb18 th	<u>Service Dept-</u>	Salting streets
	<u>8700 Boston Rd-</u>	Backfilled with # 1&2 stone behind baskets too grade installed 3 12x3x3 gabion baskets on top of bottom course.
Feb19 th	<u>Service Dept-</u>	Salting streets
Feb20 th	<u>Memorial Park-</u>	Clearing snow in the perimeter for the playground.
Feb23 rd	<u>Service Dept-</u>	Snow removal and salting streets
Feb24 th	<u>Memorial Park-</u>	Clearing snow-hauling in clay dirt and leveling to grade

Feb25 th	<u>Memorial Park-</u>	Hauling dirt and leveling to grade
Feb26 th	<u>Service Dept-</u>	Salting streets
Feb27 th	<u>Memorial Park-</u>	Hauling dirt and leveling to grade