

**STREETS COMMITTEE MINUTES
SEPTEMBER 3, 2019**

The Streets Committee meeting was held on September 3, 2019 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:00 p.m.

PRESENT: Committee Members: Chair Cheryl Hannan, Vice Chair Larry Antoskiewicz, John Nickell; **Council:** Gary Petrusky, Dan Langshaw, Paul Marnecheck, Dan Kasaris; **Administration:** Mayor Robert Stefanik, Law Director Thomas Kelly, Wastewater Supt. Mark Smith, Service Director Nick Cinquepalmi, City Engineer Mark Schmitzer; **Other:** Jessica Fenos, Anton Krieger, Vincent Weimer, Dawn Carbone McDonald, Mike Wos, Jeremy Dietrich.

APPROVAL OF MINUTES

Moved by Mr. Nickell, seconded by Mrs. Hannan to **approve the July 2, 2019 Streets Committee minutes.**
Roll Call: Yeas: 2. Nays: 0. **Motion carried.** (Mr. Antoskiewicz was not present at the July 2, 2019 meeting).

UNFINISHED BUSINESS

1. North Royalton Alternative Transportation Study

No update.

2. Service Department Report

A copy of this report is attached to these minutes.

3. 2017 Infrastructure Program.

Mr. Schmitzer said that they are scheduling the 2017 and 2018 infrastructure program walk throughs this month. The walk through for 2017 is the final walk for the two year warranty. The 2018 walk through will be to go over any punch list items, get the bond from the contractor and make the final payment. We will have a 2 year warranty on this work until 2020. Mayor Stefanik asked if the 2 year warranty starts after the final walk through or 2 years from the construction. Mr. Schmitzer said that it is 2 years from substantial completion and we agreed that was December 2018.

4. 2018 Infrastructure Program

See Item 3 above.

5. Rt. 82 Widening Project

Mr. Schmitzer said Phase 1 from Spruce Run Drive to just east of Abbey Road is scheduled to have final surface pavement installed starting September 6th. This will be milling out the joints where the new pavement meets the old pavement and getting ready for the surface course. On Saturday and Monday is actually when they will be doing the asphalt pavement on the final surface course. He said that within 1 week of that time frame, they will come out and do all of the final striping. He said that within 1 week of this Friday, Phase 1 will be open fully to traffic. Mr. Nickell asked there will be police traffic control during this period. Mr. Schmitzer said that it is up to the contractor. He said that as we get closer to the day the county will let us know if they want to do a night pave since there is less traffic. Mr. Schmitzer said that the retaining wall has been installed. They have to wait 30 days for the cure and then they will apply a salt guard coating that will prevent salt overspray from causing deterioration. He said that the gas company still has to come in with the new gas main by the bus garage. He said that they are hoping to get Phase 2 which is from where Phase 1 ended just east of Abbey Road to York Road on the south side paved by the end of the year. If they can't get Columbia Gas scheduled within the time frame they need, then they may go with option 2 which is paving both the north and south side from DiGioia to about where Core and Main is located. That would leave the remaining pavement for next spring and summer. Mr. Nickell asked if the utility work is done for Phase 2. Mr. Schmitzer said that there was no sanitary sewer work in this project, the water main is installed, the storm sewer main is installed and they just need to bring catch basins over to the other side. Mrs. Hannan asked how long they will be able to work this year. Mr. Schmitzer said that usually just before Thanksgiving is the cut off date. Anything beyond that is a bonus.

Mr. Antoskiewicz asked for an update on the rest of the Rt. 82 work. Mr. Schmitzer said that the resurfacing is finishing up. They have some curb work to do between Dover Farms and Oakbrook Apartments. Work was held up on the water main project because Cleveland Water did not have enough staff to come out to test and pressurize the main. So now they are finishing up and trying to get their pavement work done so that the contractor can come through and mill off the rest of the way and then put the intermediate down. He said that we are still slated for mid October completion. He said once all the intermediate is down, they are going to do one complete pave from York Road to the east corporation line. Mr. Petrusky asked if this will be a day or night pave. Mr. Schmitzer said that this one will be a night pave. Mr. Marnecheck asked if Cleveland Water will be done with the water line project by mid October. Mr. Schmitzer said no, Cleveland Water had to test and pressurize the new water main; it has to pass two chlorination tests. We had to wait 3 weeks for them to come out for the first test. We are waiting for the final results and should get them tomorrow. He said that we brought all the taps over and are ready to tap into the main in anticipation of passing inspections. He said that we should be done with the water main project within the next 3 weeks. Mr. Langshaw asked if they were coming back to do another layer between State and Ridge Roads. Mr. Schmitzer said yes, this is part of the final surface course.

NEW BUSINESS

1. Issue 1 - Resolution 19-72

Mr. Schmitzer said that the application is being made for the Abbey Road resurfacing from Rt. 82 north to Albion Road. He said that this is the same project we applied for last year. We have included some economic development information that we would like to see happen in the future. He said that this is a major corridor to get to the industrial area for development. Mr. Jordan wrote a synopsis of what is going on with businesses that would like to come into the area. Mr. Nickell asked if we were going to do core sampling, since we were surprised on the other side with the slag that was there. He asked if there is concern about the sewer line that is there or is it far enough off the road. Mr. Schmitzer said that we know from the first phase what we are dealing with regarding the slag and sewers, so it shouldn't be an issue this time around. He said that there are other options to look at for the process. Mr. Langshaw asked if we could include stormwater mitigation in this application. He said that there are some streams along this stretch and asked if this would help with the application process. Mr. Schmitzer said he does not know which streams Mr. Langshaw is referring to. Mr. Langshaw said they are off of Abbey. There are streams that go underneath by Worthington Way, and there are a few others as you go down the road. He just wondered if this would add to the application. Mr. Schmitzer said that he is not aware of any culverts overtopping in this area and that is usually the concern. He said that they can look at the level of deterioration because we don't want to pave over a road that has a bad culvert underneath. He said if there is anything there that might justify work needing to be done, we can add this to the application.

ADJOURNMENT

Moved by Mr. Nickell, seconded by Mrs. Hannan to **adjourn the Streets Committee meeting of September 3, 2019**. Roll Call: Yeas: 3. Nays: 0. **Motion carried.**

Meeting adjourned at 6:17 p.m.

Street Department & Storm Water Monthly Report – August 2019

8/1/19-Thur.

Crack Sealing-Hunters Creek.

Culvert Pipe-remove and replace pipe at 8491 Parkdale install asphalt apron.

Catch Basins-continue our work in Spyglass.

8/2/19-FRI.

Storm Water-clear out in front of Wildwood culvert, clear off the 10ft grate at the end of Cartwright Pkwy. And ditch out in front of 9887 Akins Rd.

Catch Basin-continue in Spyglass.

8/5/19-Mon.

Catch Basins-continue in Spyglass.

Berming-Albion Rd from York Rd to Ridge Rd.

Signs-Replace lights per NRPD.

8/6/19-Tues.

Concrete-rip out and replace several slabs and catch basin knock out on Villa Grande Dr.

Berming-Albion Rd from Ridge Rd to York Rd.

8/7/19-Wed.

Concrete-continue work on Villa Grande Dr.

Asphalt-grind out several strips and replaced with hot mix on Donmar Rd.

8/8/19-Thur.

Concrete-continue work on Villa Grande Dr and repaired a catch basin at 7920 Hi-View Dr.

Asphalt-finish work on Donmar Rd.

Mowing.

8/9/19-Fri.

Concrete-poured 2 slabs, started work on other side of road on Villa Grande Dr.

Storm Water-repaired several sinkholes on Goodman Dr, Royalwood Rd, Royal Valley Dr, Jamestown Dr and Bristol Ct.

Mowing.

8/12/19-Mon.

Concrete-continue work on Villa Grande Dr.

Asphalt-replace aprons at 4107 Akins Rd and 3448 Akins Rd (previous culvert pipe replacements).

8/13/19-Tues.

Concrete-continue work on Villa Grande Dr.

Storm Water-rebuilt vaulted catch basin at 12235 York Rd.

Landscaping-State Rd and Willow Lake (previously repaired sinkholes).

8/14/19-Wed.

Concrete-poured the rest of Villa Grande Dr.

Foxwood Dr repairs-Started installation of a trench drain at 3273 Foxwood Dr.

Storm Water-finished catch basin rebuild at 1225 York Rd.

Crack sealing-finished Hunters Creek, started Castle Dr.

8/15/19-Thur.

Foxwood Dr repairs-finished trench drain.

Asphalt-grind out several strips and replaced with hot mix on Mapleridge Dr.

Storm Water-replaced concrete around 6" drain in cul-de-sac in front of 5119 Waterbridge Dr.

8/16/19-Fri.

Foxwood Dr repairs-tear out 60ft of sidewalk and set up for Monday morning pour at 3273 Foxwood Dr.

Ditching-10060 & 10181 Delsy Dr and at the dead-end of Highland Dr.

Crack sealing-finish Castle Dr, also sealed repairs on Mapleridge Dr and Donmar Dr. Same crew patched a few holes in Swan Lake at the end of the day

8/19/19-Mon.

Foxwood Dr. Repairs-pour sidewalk around manhole and the rest of sidewalk over sinkhole. In the afternoon start work on Ridge Rd. catch basins [we will repair several basins and curbs south of Wallings Rd.].

Storm Water-clean out in front of storm structure at 19444 Buckingham Shire. In the afternoon repaired a sinkhole at 5252 Akins Rd.

Street Sweeping-Ridge Rd. Parade Rt. Also, litter clean-up.

8/20/19-Tue.

Ridge Rd-finish work on basin & curb repairs.

Storm Water-repair sinkhole around basin at 3161 Fir Tree Dr.

Crack Sealing-Ridge Rd. between Rt82 & Wallings Rd.

8/21/19-Wed.

Storm Water-10278 Abbey Rd. replace pipe going into basin [it was damaged from a car accident].

Catch Basins-start in Timber Ridge Estates [5 basins to be rebuilt].

Crack Sealing- Pioneer Trl., Bennett Rd. from Ridge to Rt82.

8/22/19-Thur.

Storm Water-8521 Yorkview remove & replace 10-foot section of 30-in. pipe in our storm structure [collapsed].

Catch Basins-continue in Timber Ridge.

Rec-Dept.-Sent two guys down to help out cutting grass.

8/23/19-Fri.

Storm Water-finish the pipe job 8521 Yorkview. [backfill & landscaped].

Catch Basins-Finish repairs in Timber Ridge.

Ditching-clean up all 4 corners of Abbey & Albion intersection in the morning,

Crack Sealing-Yorkview in the afternoon, we'll finish Monday.

8/26/19-Mon.

Crack Sealing-finish Yorkview then move over to Glen Abbey.

Ditching-start ditching Edgerton Rd.

Storm Water Ridge Rd.-Catch Basin repairs between Wallings and Albion [both sides, we will address all basins 26 total].

8/27/19-Tue.

Asphalt-Mapleridge Dr. install two more long strips of hot mix in the morning, in the afternoon went back to ditching on Edgerton Rd.

Storm Water Ridge Rd.-continue working on basin repairs.

8/28/19-Wed.

Storm Water Ridge Rd.-continue working on basin repairs.

Ditching-in the morning finished our ditching on Edgerton Rd. in the afternoon start a culvert pipe replacement at 10181 Delsy Dr. we will install asphalt apron Thursday.

Mowing-Guardrails.

8/29/19-Thur.

Storm Water Ridge Rd-continue working on basin repairs.

Asphalt-finish install of asphalt apron at 10181 Delsy Dr. then went to 10514 and 10716 Ridge Rd. to install asphalt around basin repairs.

Mowing- finish cutting around our guardrails.

8/30/19 Fri.

Ditching-10290 Abbey Rd.

Storm Water-Ridge Rd. continue working on basin repairs.

Signs-replacing old signage on State Rd. Install new No Outlet sign at Louis & Lindbergh.