

**STORM WATER COMMITTEE MINUTES**  
**JUNE 6, 2017**

The Storm Water Committee meeting was held on June 6, 2017 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:05 p.m.

**PRESENT: Committee Members:** Chair Dan Langshaw, Vice Chair Cheryl Hannan, Gary Petrusky; **Council:** Larry Antoskiewicz, John Nickell, Paul Marnecheck, Dan Kasaris; **Administration:** Mayor Robert Stefanik, Law Director Thomas Kelly, City Engineer Mark Schmitzer, Service Director Nick Cinquepalmi, Wastewater Supt. Dave McNeeley; **Other:** Gloria Kacik, John Jencson, Annette Jencson.

Moved by Mr. Langshaw, seconded by Mr. Petrusky to **excuse Mrs. Hannan**. Roll Call: Yeas: 2. Nays: 0. Excused: Hannan) **Motion carried.** (Mrs. Hannan joined the meeting at 6:08)

**APPROVAL OF MINUTES**

Moved by Mr. Petrusky, seconded by Mr. Langshaw to **approve the May 2, 2017 minutes**. Roll Call: Yeas: 2. Nays: 0. (Excused: Hannan) **Motion carried.**

**UNFINISHED BUSINESS**

**1. Storm Water/Infrastructure Maintenance Monthly Report**

A copy of the report is attached to these minutes.

**2. 2017 Projects**

Mr. Schmitzer reported that the Cedar Estates basin is moving along. They have everything cleared out and are stripping the top soil currently. Within the next week or so we should see some heavy moving of dirt on the site. Regarding the York/Tilby project, Mr. Schmitzer said that he met with Mr. and Mrs. Jencson this afternoon with the contactor, as well as the neighbors that live to the east. They reviewed the issues that are warranty work and some additional work that is needed. He said that he sent an email to all parties with a schedule outlining what needs to be done so things can move along. Mr. Schmitzer reviewed some of the work that is planned to be done to finalize this project including landscaping, fencing, slopes, etc.

John Jencson, 9610 Tilby Road, addressed the committee. He said he did meet with Mr. Schmitzer and the representative from Set in Stone. He said that none of us are pleased with the results. But after speaking with both of them he said that he is comfortable that his yard will be restored to where it needs to be. He realizes that the conditions were difficult to work in but there is a significant amount of work that he feels still needs to be done.

**3. Turnpike Mitigation**

Mr. Schmitzer reported that the zone has been set up on the turnpike with barriers. He said that he spoke with the Project Engineer for Great Lakes Construction and was told that they plan on starting on June 14, 2017 with the silt fence because there is a lot of dirt work that needs to be done for some slope issues. He said that the contract deadline for completion is October 31, 2017 with a week or two leniency.

Mr. Antoskiewicz asked about the second project regarding the York Road ballfields area. Mr. Schmitzer said that they are still working on this. They are currently working through an ecological survey. Once the plans are done they will be bidding it out, but he doesn't expect that we will be seeing any work until next spring.

**NEW BUSINESS**

Mr. Kasaris said a year or so ago, the storm water fee went into effect. He said that we have had an issue for a long time in Swan Lake with keeping the creek clear of debris where it bends. He said that he received an email today from a homeowner in Swan Lake telling him that the NEORS is going to clean up this area and have sent the plans to the HOA stating that they will be removing fallen trees and will continue to inspect the area in the future. He said that this is a good example of what our storm water fees are being used for.

**ADJOURNMENT**

Moved by Mr. Langshaw, seconded by Mr. Petrusky **to adjourn the June 6, 2017 meeting.** Yeas: 3. Nays: 0.  
**Motion carried. Meeting adjourned at 6:18 p.m.**

Street & Storm Water Department Monthly Report – May 2017

5/1/17-MON.

Asphalt-Joint Repair on York Theta Dr.

Storm Water- 5 Catch Basins on Abbey Rd. between Rt82 and the Turnpike Bridge will be torn out and rebuilt; this is part of the Cuyahoga County reimbursement program.

5/2/17-TUES.

Seminar-sent 10 guys to waste water for training, all day classes.

Landscaping-fixing tree lawns from snow plow damage this past winter.

5/3/17-WEDS.

Asphalt-continue to do our joint repair on York Theta Dr.

Storm Water-continue to work on the catch basins on Abbey Rd.

5/4/17-THUR.

Ditching- on W130th north of Albion Rd.

Asphalt-install strips in front of two new driveways in the morning then split up the crew and sent out on storm maintenance, heavy rains in the forecast.

5/5/17-FRI.

Ditching-4519 Sprague Rd. we also jetted this pipe.

Patching-checked the mains and secondaries.

5/8/17-MON.

Joint Repair-Industrial Parkway, York Theta Dr.

Catch Basins-Abbey Rd. set up and poured two basins. We will asphalt overlay later in the week.

5/9/17-TUES.

Patching-Rt82, Sprague, Bennett and Edgerton.

Storm Water-culvert pipe 6451 Glenwillow Dr.

5/10/17-WEDS.

Joint Repair-continue in the Industrial Parkway.

Storm Water-finish the culvert pipe on Glenwillow. Later this week we will need to repair the road with Asphalt.

Mowing-start cutting around our guardrails.

5/11/17-THUR.

Storm Water-7569 Albion Rd. replaced bad culvert pipe.

Mowing-continue to cut around our guardrails.

Saw cutting-Glenwillow Dr. Saw cut 5 bad areas to be torn out and fixed with hot mix.

5/12/17-FRI.

Mowing-cutting and weed whacking around York & Rt82.

Asphalt-Glenwillow Dr. ripped out three areas, repaired the base and resurfaced with hot mix.

Signs-sent a crew out to straighten signs up.

5/15/17-MON.

Asphalt-continue to rip out sections and repair the base on Glenwillow Dr.

Storm Water-repair catch basins on Abbey, Bunker by Ridge, and the corner of York & Akins.

Mowing-Start cutting retention basins, Helen & Hunting, Jamestown basins.

5/16/17-TUES.

Asphalt- resurfaced catch basins on Abbey and patched north east corner of Akins and York.

Storm Water- Hammered and ripped out catch basins on Stuart court and Oakwood prep for rebuild.

Mowing- Retention Basins- Huntington, Sherwood.

5/17/17-Wed

Asphalt- Joint repair in the Industrial parkway

Storm Water- Rebuild catch basins on Stuart court and Oakwood

Mowing- Retention basin in Chesapeake, Spyglass

Sweeper-Rt 82 west of Abbey to w130, Abbey, Worthington Way.

5/18/17-THUR.

Asphalt-Royalhaven Dr. North of Tilby Rd., patched with hot mix.

Crack Seal-Glenwillow Dr. and York Theta in the Industrial Park.

Storm Water-Catch Basins finished rebuilding and pouring the basins on Stuart ct and Oakwood Dr.

5/19/17-FRI.

Crack Seal- Start Sprague Rd. East of York Rd.

Storm Water-Catch Basins, State and Wallings Rd. 8 basins will be repaired.

5/22/17-MON.

Storm Water-Start repairing the catch basins on York Rd. from Rt82 to Wallings Rd. This along with the repairs done Friday at State & Wallings will be part of the Cuyahoga County reimbursement program.

Asphalt-set up and installed an asphalt strip in front of a new driveway pour on Glenwillow Dr. Then sent the same crew out landscaping all the recent catch basin repairs, the intersection of York & Akins Rd, Abbey, Stuart Ct. and Oakwood Dr.

5/23/17-TUES.

Crack Sealing-Lytle Rd. and half of Wiltshire Rd.

Storm Water-continue working on York Rd. catch basins.

Street Sweeper-the sweeper will be out for the next few weeks doing the entire city. We will divide the city up similar to our plowing routes. N.W., Central, N.E., S.E, S.W.

5/24/17-WEDS.

Storm Water-continue on York Rd.

Crack sealing-started raining so we sent the crew out patching, Rt82, Maple La. and all of Akins Rd.

Vac. Truck-start cleaning the catch basins on Valley In.

5/25/17-THUR.

Storm Water-8218 Ridgedale replaced bad culvert pipe. Asphalt crew will install the apron tomorrow.

Ditching-9193 York rd. Storm Water will install a new pipe tomorrow.

Vac. Truck-start cleaning catch basins on Vista Dr.

Signs-put up the flags around the city for Memorial Day.

5/26/17-FRI.

Storm Water-installed new pipe at 9193 York Rd. in the morning, then worked on the catch basin on York Rd. across from the Industrial Park.

Asphalt-installed the apron at 8218 Ridgedale in the morning. In the afternoon they installed the apron at 9193 York Rd.

Vac. Truck-finish cleaning the basins on Vista Dr.

5/29/17-MON.

HOLIDAY

5/30/17-TUES.

Storm Water-York Rd. We will rip out and rebuild the last three basins this week.

Storm Basins Maintenance-sent crews out to clean storm structures [heavy storms over the weekend].

Vac. Truck-cleaning pipes on Cady and Edgerton [pipes need jetted from the storm, the crew finished both roads].

5/31/17-WEDS.

Storm Water-continue to rebuild the basins on York Rd.

Crack Sealing- start on York Rd. south of Rt.82.

Vac. Truck- cleaning out basins on Bennett by the Fire Station, these will be rebuilt at a later date.