

UTILITIES COMMITTEE MINUTES
JUNE 6, 2017

The Utilities Committee meeting was held on June 6, 2017 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:00 p.m.

PRESENT: **Committee Members:** Chair Paul Marnecheck, Vice Chair John Nickell, Dan Kasaris; **Council:** Larry Antoskiewicz, Gary Petrusky, Dan Langshaw. **Administration:** Mayor Robert Stefanik, Law Director Thomas Kelly, Wastewater Supt. Dave McNeeley, City Engineer Mark Schmitzer, Service Director Nick Cinquepalmi; **Other:** Gloria Kacik.

APPROVAL OF MINUTES

Moved by Mr. Kasaris, seconded by Mr. Nickell to **approve the May 2, 2017 Utilities Committee minutes.** Yeas: 3. Nays: 0. **Motion carried.**

UNFINISHED BUSINESS

1. **Inflow/Infiltration of storm water**

Mr. McNeeley said that progress has been made on the Hunters Creek subdivision. We have completed Stony Creek Oval, Stony Creek Drive, Aspen Oval and Cannon Oval. So far there are 3 house failures; 2 on Cannon Oval and 1 on Stony Creek Oval. He said that one of the reasons we started with the Hunters Creek subdivision is because we had a high level of I&I and what we have found is that some of it is in the sewer mains. Whenever we have a significant rain we go out and test the sewer mains now. We think the majority of the problems may actually be our sewer mains. Mr. Kasaris asked how the I&I gets into the sewer mains. Mr. McNeeley said it gets in through the joints that are failing. Mr. Kasaris asked how we will repair this. Mr. McNeeley said that we will probably slip line it but we need to get a full understanding of what is failing. We know that at least one section of the sewer main is leaking pretty bad. He said that this is no different than the laterals; the home owners are responsible to maintain the laterals, the city is responsible for the sewer mains. Mr. Kasaris asked if there is a pump station in Stony Creek. Mr. McNeeley said yes. Mr. Kasaris asked if there are any issues with the pump station. Mr. McNeeley said no.

2. **WWTP “B” Screw Pump Replacement Project**

Mr. McNeeley said that the screw pumps are still in production and will take 22-30 weeks to be manufactured.

3. **WWTP “A” Influent Pump Station Project**

Mr. McNeeley said that this project is moving along. They have poured the base foundation and have started pouring the concrete walls on the diversion structure. They are putting in rebar and forming up for the wet wells and the remaining structure around the pump station.

NEW BUSINESS

None.

ADJOURNMENT

Moved by Mr. Nickell, seconded by Mr. Kasaris to **adjourn the June 6, 2017 meeting.** Yeas: 3. Nays: 0. **Motion carried. Meeting adjourned at 6:04 p.m.**