

**STORM WATER COMMITTEE MINUTES
SEPTEMBER 6, 2016**

The Storm Water Committee meeting was held on September 6, 2016 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:03 p.m.

PRESENT: Committee Members: Chair Dan Langshaw, Vice Chair Steve Muller, Gary Petrusky; Council: Larry Antoskiewicz, John Nickell, Paul Marnecheck, Dan Kasaris; Administration: Mayor Robert Stefanik, Law Director Thomas Kelly, City Engineer Mark Schmitzer, Assistant Law Director Donna Vozar; Other: Lou Krzepina, John & Annette Jencson.

APPROVAL OF MINUTES

Moved by Mr. Petrusky, seconded by Mr. Muller to **approve the July 5, 2016 minutes.** Yeas: 3. Nays: 0.
Motion carried.

UNFINISHED BUSINESS

1. Storm Water/Infrastructure Maintenance Monthly Report

A copy of this report is attached to these minutes.

2. 2016 Projects

Mr. Schmitzer said that we went out to bid on the York/Tilby project and we have a low bidder which is on this evening's Council agenda. If approved, we will enter into a contract and work will begin in about 2-3 weeks. He said that the project bid came in under budget so we will be able to possibly address any unforeseen conditions that may arise. Mr. Schmitzer said that he has already contacted Soil and Water to be present for a preconstruction meeting so that they can become acclimated with the contractor, especially regarding the plantings. He said that the low bidder was present at the pre bid meeting that was held on site and met with some of the homeowners regarding specific issues.

Regarding Cedar Estates, Mr. Schmitzer said that we received our Army Corps permit officially today. We are going through the multi page document to make sure we have all of the conditions met. He said we are meeting with the consultant next week to get a schedule for finalizing the plans and getting everything together for bidding. He said that this work will happen on this project probably within the next one or two months. Mr. Nickell asked if we have received the EPA permit. Mr. Schmitzer said that we already have the EPA permit. Regarding the other part of Cedar Estates, we have some punch list items that we have been accumulating. He said that he spoke with the contractor and starting mid to late next week they will be out there to perform this work. Some trees and tree lawns need to be addressed and there is some concrete work that needs to be corrected. He said that all of this work will be done by the end of September. Mr. Nickell said that he has received a few calls regarding these punch list items and is happy that they are going to all be addressed. Mr. Schmitzer said that we will have another year warranty on top of this as well.

3. Turnpike Mitigation

No update.

4. Amendment to 1481.08 Storm Water Maintenance

Mr. Schmitzer said that this is being finalized and will be ready to present to the committee next month.

NEW BUSINESS

Moved by Mr. Langshaw, seconded by Mr. Petrusky to **recommend to Council the approval of Ordinance 16-126 (York/Tilby).** Roll Call: Yeas: 3. Nays: 0. **Motion carried.**

ADJOURNMENT

Moved by Mr. Langshaw, seconded by Mr. Petrusky to **adjourn the September 6, 2016 meeting.** Yeas: 3. Nays: 0. **Motion carried. Meeting adjourned at 6:09 p.m.**

Street Department & Storm Water Department Monthly Report – August 2016

8/1/16-MON.

Joint Repair – Oakwood Ln.

Concrete – Queensbridge Ln.

Ditching – 8001 Ridgedale Dr, 8053 Edgerton Rd.

Storm Water – vac and clean all catch basins on Queensbridge Ln.

Rec. Dept – sent 1 guy down to help out.

8/2/16-TUES.

Concrete –rip out and set up for Wednesday pour on Oakwood Ln.

Asphalt – repaired asphalt strip for WW on Parkdale Dr, sent crew to State @ Sprague to fix CWD dig.

Storm Water – cleaned Apollo retention basin.

Rec. Dept – sent 3 guys down to help out.

8/3/16-WED.

Joint Repair – Oakwood Ln.

Concrete – finish Oakwood Ln.

Culvert Pipe – 7699 Wallings Rd tear out and replace pipe and set up for Friday pour.

Mowing – cutting grass and weed whacking around Compost Building.

Storm Water – cleaning Queens Way retention basin.

8/4/16-THURS.

Joint Repair – Oakwood Ln.

Concrete – poured 1 catch basin on Bunker Rd and 1 catch basin on Maplegrove Ave. also poured a slab at 5090 Corkwood Dr.

Saw Cutting – all recent concrete pours.

Rec. Dept – sent 2 guys down to help out.

Ditching – Compost Building along the driveway.

8/5/16-FRI.

Joint Repair-finished Oakwood Ln.

Concrete-poured the apron at 7699 Wallings Rd. then sent the crew to St. Thomas woods; we will be rebuilding 6 catch basins and 2 slab replacements.

Rec. Dept.-sent one guy down to help out.

8/8/16-MON.

Catch Basins-St. Thomas Woods continue to rebuild the basins.

Crack Sealing-sealing all recent concrete work.

Rt.82 & York-clean up around turnpike divider and the curb.

Rec. Dept.-sent two guys down to help out.

8/9/16-TUES.

Catch Basins-finish the basins in St. Thomas & set up for a Wednesday pour.

Crack Sealing- continue to seal recent concrete & asphalt work that was done.

Rt.82-finish our clean up at Abbey and W130, both sides of Rt.82.

Rec. Dept-sent two guys down to help out.

8/10/16-WEDS.

Concrete-poured 15yds. In St Thomas Woods; 6 Catch Basins and one slab.

Tree Trimming-areas throughout the city that are blocking stop signs and traffic lights [per N.R.P.D.].

Culvert pipe-replaced pipe at 12150 Albion Rd. we will do the asphalt Thursday.

8/11/16-THUR.

Asphalt-installed the apron at 12150 Albion; then sent the same crew out to finish the tree trimming.

Concrete-rip out and pour a slab on Corkwood.

Rec. Dept.-sent two guys down to help out.

8/12/16-FRI.

Concrete-rip out and pour a slab at 5239 Waterbridge.

Storm Basin Maintenance-sent three 2 man crews out to check and clean all debris away from our hot spots; heavy rains in the forecast.

Rec. Dept.-sent one guy down to help out.

8/15/16-MON.

Concrete-start ripping out the intersection at Yorkview and Tilby.

Joint Repair-Cheapeake Dr.

Culvert Pipe-2 pipes need to be lowered to get proper water flow on this section of Albion.

8/16/16-TUES.

Concrete-continue to rip out the intersection at Yorkview & Tilby; pour the first half Wednesday.

Culvert Pipe-11998 Albion replaced pipe and moved down one driveway to 11986 Albion.

Asphalt-did joint repair in the morning, the crew then went to 11998 Albion to install the apron.

8/17/16-WEDS.

Concrete-poured 15yds of the intersection [Yorkview & Tilby].

Crack Seal-Finish Swan Lake. Start on Villa Grande.

Culvert Pipe-poured the apron at 11986 Albion Rd.

8/18/16-THUR.

Asphalt-Ridge Rd. grind down bad areas and put down asphalt strips north of Rt82.

Concrete-pour the handicap sidewalk leading to the Yorkview intersection.

Catch Basins-11240 Villa Grande.

Compost Yard-sent three guys down to clean up the back lot.

8/19/16-FRI.

Concrete-poured the curb area of the intersection [Yorkview].

Asphalt-continue to grind out and repair Ridge Rd.

Signs-put up all of our flags around the center of the city.

8/22/16-MON.

Asphalt-continue to grind out and repair Ridge Rd.

Concrete- move over to the other side of the intersection [Yorkview].

Catch Basin-finish the basin on Villa Grande.

Rec. Dept.-sent one guy down to help out.

8/23/16-TUES.

Asphalt-Ridge Rd. stop at Royalview elementary school, [do to traffic] move to the other side and work our way back to RT.82.

Concrete-continue to work on the intersection, Yorkview.

Mowing-start cutting and weed whacking guardrails.

Landscaping-Bennett Rd. we did the curb area from Rt82 to old city hall.

8/24/16-WEDS.

Asphalt-Ridge & Tilby also Ridge & Wallings grind out and repair.

Concrete-pour the rest of the intersection, we will have one small piece around the basin to pour tomorrow.

Mowing-continue to cut around the guardrails.

Cemetery sidewalks-rip out and repair in front of memorial at the cemetery and the city green.

8/25/16-THUR.

Asphalt-finish grinding out Ridge by Wallings, move down to Ridge and Royalwood.

Concrete-pour the basin on Yorkview, then sent the crew up to the city green & the cemetery to do sidewalk replacement they will be ripping out and setting up for a Friday pour.

Mowing-continue to cut around the guardrails.

Cemetery sidewalks-continue to set up sidewalks for a Friday pour.

8/26/16-FRI.

Crack Sealing-finish Villa Grande; also seal all of the strip repairs we did on Ridge Rd.

Concrete-pour the sidewalks at the cemetery and the city green.

Mowing-Finish mowing & weed whacking around guardrails.

8/29/16-MON.

Concrete-poured the other side of 5239 Waterbridge.

Crack Sealing-sealed all of Oakwood Ln.

Mowing-start cutting our retention basins.

Street Sweeping-north end of Vista and Royalton Woods.

8/30/16-TUES.

Concrete-rip out and replace a few sections of Sidewalk just north of Willow Lake development.

Joint Repair-Chesapeake Dr.

Culvert Pipe-rip out and replace the pipe at 8053 Edgerton Rd. we will do the pour Wednesday

Mowing-continue cutting our retention basins.

8/31/16-WEDS.

Concrete-poured apron at 8053 Edgerton Rd.

Rec. Dept.-sent 5 guys down to help out.

Catch Basins-10020 Brookside, and start cinnamon Lake [5 basins need repaired].