

## **STREETS COMMITTEE MINUTES JULY 2, 2019**

The Streets Committee meeting was held on July 2, 2019 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:17 p.m.

**PRESENT: Committee Members:** Chair Cheryl Hannan, John Nickell; **Council:** Gary Petrusky, Dan Langshaw, Paul Marnecheck, Dan Kasaris; **Administration:** Mayor Robert Stefanik, Law Director Thomas Kelly, Wastewater Supt. Mark Smith, Service Director Nick Cinquepalmi, Finance Director Eric Dean, City Engineer Mark Schmitzer; **Other:** Linda Barath, Jessica Fenos, Anton Krieger, Vincent Weimer.

Moved by Mr. Nickell, seconded by Mrs. Hannan to **excuse Mr. Antoskiewicz**. Roll Call: Yeas: 2. Nays: 0. **Motion carried.**

### **APPROVAL OF MINUTES**

Moved by Mr. Nickell, seconded by Mrs. Hannan to **approve the June 4, 2019 Streets Committee minutes**. Roll Call: Yeas: 2. Nays: 0. **Motion carried.**

### **UNFINISHED BUSINESS**

#### **1. North Royalton Alternative Transportation Study**

Mr. Schmitzer reported that the State Road sidewalks are scheduled to begin construction on July 29<sup>th</sup> and construction should be completed by October 15<sup>th</sup>. He said he has met with the contractor and ODOT to go over the final details and make sure that everything is understood and good to go with this project. Mr. Nickell asked where the sidewalk will begin and end. Mr. Schmitzer said that the sidewalk will be installed from south of Rt. 82 where the current sidewalks end and continue south to the north side of the driveway apron at City Hall. The second project is the Bennett Road pathway between S. Akins Road and Valley Parkway on the west side of the road. There is an existing 8 foot asphalt path from S. Akins Road going north to Rt. 82. This current project is the final extension to reach the multipurpose trail. We have funding for this project and he has submitted a revised concept to NOACA who is the funding source. Once we receive their approval, we can then finalize the schedule with ODOT on when the plans will be submitted for final approval, when bidding will go out and when construction will start. It has always been anticipated that this project will begin in the spring of 2020. He said as we get further along, he will have more updates on the scheduling. Mr. Nickell asked if there was another project for sidewalks on State Road that would continue from City Hall to Akins Road or the parkway. Mayor Stefanik said that we received the grant for this project and have used some of it for the current project due to cost overruns. We will be reapplying for the money to finish the second phase. Mr. Nickell asked if we have heard from First Energy about the completion of the sidewalk on Ridge Road from the bridge to the Metroparks. Mr. Cinquepalmi said that this was completed about two weeks ago. Mr. Kasaris asked who is responsible maintaining the wooden rail on the all-purpose trail by the bridge. Mr. Schmitzer said that it would be the city's responsibility; it's no different than a guard rail. Mrs. Hannan said that there was a resident who was concerned about the manhole covers on Bennett Road and asked if there is an update. Mr. Schmitzer said that this project was done in 2010 and is therefore out of warranty. Any work that needs to be done on these should be submitted to the Mayor via action form for work to be done.

#### **2. Service Department Report**

Mr. Cinquepalmi reviewed this report, a copy of this report is attached to these minutes.

#### **3. 2017 Infrastructure Program.**

Mr. Schmitzer said that the final walk through will be scheduled for July or August to ensure that everything has been addressed so that we can get everything taken care of while it is still under warranty.

#### **4. 2018 Infrastructure Program**

Mr. Schmitzer said that the road program consisted of S. Akins and Edgerton Roads and those are both completed. The 2018 rehab program will be completed this week. The 5 roads have been chip sealed and are being fog sealed this week. Striping on S. Akins should be finished tomorrow depending on the

weather. Once completed we will do a final walk through of all of the projects and prepare a punch list of items to be addressed. Mr. Nickell said that a resident on Lynn Drive said that he has a dip in front of his home where we resurfaced. He said that he submitted an action form. Mr. Schmitzer said that the road was resurfaced in 2008. He said that we performed chip seal and fog seal, but no asphalt work except where there was some rutting up by York Road. Mr. Kasaris asked for an explanation of fog seal and chip seal. Mr. Schmitzer said that fog seal is a black seal consisting of a tar membrane that coats over the stone and is flexible with the pavement. Chip sealing and fog sealing are preventative measures to help preserve the surface of the pavement. When heat expands the asphalt, this material on top expands with it instead of cracking the asphalt so that water does not get in and start tearing the road apart.

#### 5. **Rt. 82 Widening Project**

Mr. Schmitzer said that the project has been flipped to the north side and they have already begun removing the pavement. He said that there is a meeting next week with the county to update the schedule. He said that the work for the next 7-10 days will be the Abbey Road intersection and removing the pavement on the north side. Mr. Nickell asked if Phase 2 will be completed by winter. Mr. Schmitzer said that everything up to the Service Department driveway should have both the north and south sides completed, sidewalks installed, driveway aprons, seeding, and signalization should all be completed by the fall. Mr. Kasaris asked how the work is progressing around the bridge by the city bus facility. Mr. Schmitzer said that the culvert has already been poured and they are finishing up the embankment. He said that the retaining wall is proceeding as well. Mr. Petrusky said that there is a lot of construction equipment at State and Sprague Roads and asked if this is a city project or Parma's. Mayor Stefanik said that it is the waterline project. Mr. Schmitzer said that they have just mobilized and will work from the intersection on Sprague coming south towards Castle Drive. Mr. Nickell asked how long the project will take. Mr. Schmitzer said that the schedule is 45 days once construction begins.

#### **NEW BUSINESS**

None.

#### **MISCELLANEOUS**

Mr. Nickell asked for an update on the repaving of Rt. 82. Mr. Schmitzer said that this is scheduled to start on July 8<sup>th</sup> and will be completed from York Road to just past Ridge Road by the end of July. Mr. Nickell asked if they will be addressing the catch basins, especially on the hill. Mr. Schmitzer said that ODOT has already investigated all of the catch basins and what needs to be done. He said that there might be some night work on the intersections due to traffic and construction volume. Mr. Marnecheck asked if they will do the sewer grates differently or put them back so that when trucks drive over them, they don't eventually crush them. Mr. Schmitzer said that there will be concrete poured around them and then will have asphalt next to it. The reason they settled is because the ground has become soft here. They will reset them back to the manufacturer's standard. Mr. Langshaw asked if there is a tentative date for the Albion Road resurfacing. Mr. Cinquepalmi said that work is scheduled to start on July 8<sup>th</sup> from the York and Albion intersection to Ridge Road. They are going to wait to do the section from W. 130<sup>th</sup> to York once Abbey Road is open again.

#### **ADJOURNMENT**

Moved by Mr. Nickell, seconded by Mrs. Hannan to **adjourn the Streets Committee meeting of July 2, 2019**. Roll Call: Yeas: 2. Nays: 0. **Motion carried.**

**Meeting adjourned at 6:38 p.m.**

## Street Department & Storm Water Monthly Report – June 2019

6/3/19-Mon

Crack sealing – Chesapeake

14768 Thornton- Saw cut- Hammered and removed section of driveway apron. Removed concrete around catch Basin.

14860 Thornton- removed concrete curb and gutters

Walls and State- Vac-ed catch basins at all four corners of intersection. [18 total].

6/4/19-Tues

Crack sealing –finish Chesapeake, and move to Hunters Creek.

Catch Basins-Thornton rebuilt catch basin formed apron and street. Formed curb and gutter at 14860 Thornton.

Concrete- Pioneer Trl. Removed concrete for joint repair.

6/5/19-Wed.

Parkdale- Ditching-Ridge Rd.

Concrete- Thornton Dr. pour the apron in the morning, then go to Pioneer Trl. To set up for a Thursday pour.

Mowing- Guardrails.

6/6/19-Thur.

Tree Trimming-Ridge Rd. south of Cady Rd. [per N.R.P.D.]. Also, Akins westbound lane coming to the stop sign at Ridge.

Concrete-pour 9 yards on Pioneer Trl.

Signs-take down the household hazards waste to C.C.S.W. district. Then work on signage the rest of the day.

6/7/19-Fri.

Crack Sealing-Hunters Creek.

Concrete-we will be doing two pours today, Pioneer Trl. In the morning and Thornton Dr. in the afternoon.

Mowing- Guardrails.

6/10/19-Mon.

Asphalt-Thornton Dr. half of the lane at 14817 [there was a dip in the road]. Also, around the catch basin repair in the cul-de-sac. The other half will be done tomorrow [heavy rains in the afternoon, the asphalt plant is closing]. In the afternoon we went Ditching-W130th by Patricia Dr. And 12724 Abbey Rd.

Saw Cutting-Bennett & Rt82 also City Hall driveway apron. For future projects.

6/11/19-Tue.

Culvert Job-remove & replace culvert pipe at 17801 Ridge Rd. Also poured the concrete apron. Asphalt strip will be installed tomorrow.

Storm Water-Bennett & Rt82 remove & replace 20ft. of storm line under the island.

Signs-unfurled the flags in the center of town. Replace traffic lights per N.R.P.D.

6/12/19-Wed.

Asphalt-We ground out the other side of 14817 Thornton Dr. and installed new asphalt, we also did the strip in front of the new Apron at 17801 Ridge Rd. In the afternoon we landscaped both repairs.

Storm Water-Bennett & Rt82 continue working on storm line replacement.

6/13/19-Thur.

Culvert Pipe-20024 Ridge Rd. remove & replace pipe, set up apron for Friday pour. Then start 4827 Maple Ln. late in the day. It's another culvert pipe replacement. We will finish the apron set up in the morning and pour.

Storm Water-Bennett Rd. & 82 finish storm line and pour the handicap ramp. Set up the remainder of the island for a Friday pour. We will pour Ridge, Maple, and Bennett & 82 all in one day.

6/14/19-Fri.

Culvert Pipe-Maple Ln. finish setting up apron for the concrete crew to pour later.

Concrete-Poured 20024 Ridge Rd. [apron], Poured 4827 Maple Ln.[apron], Poured Bennett & 82. [Island].

Storm Water-6608 Crossbow Ct. Vac-out basin and rebrick inside. Landscaped the sink hole behind basin.

6/17/19-Mon.

Asphalt-in the morning install strips in front of the aprons and Bennett & 82. In the afternoon started work on Storm Water-City Hall apron, remove apron and install 4in. drain tile to improve water flow. [we will split the apron in half and do one side at a time].

Vac-Truck-hydro excavate on 5100 Wiltshire Rd. and fix storm line and landscape.

6/18/19-Tue.

Asphalt-15841 Bennett Rd. grind out a 4x30ft. strip and install new asphalt, also shaved down the berm so the water can get off the road and into the ditch and storm system.

Storm Water-continue working on City Hall apron. We poured one side of the apron.

Crack Sealing-Planets.

6/19/19-Wed.

Storm Water-prep road in front of City Hall apron for asphalt in the morning, went to 6160 Bellarmine Dr. to tear out and pour a small section of the road in front of the driveway.

Crack Sealing-Planets in the morning, put asphalt binder course down in front of City Hall apron in the afternoon, we will install top coat tomorrow morning.

Ditching-15841 Bennett Rd. ditch out front of property to improve water flow.

6/20/19-Thur.

Asphalt-install the strip in front of City Hall apron and open this side so Storm Water can start the other side.

Storm Water-start the other side of the apron at City Hall apron.

Storm maintenance-heavy rains in the afternoon, we keep crews over till late in the evening keeping our waterways open and free of debris.

6/21/19-Fri.

Storm Water-set up and pour the other side of the apron at City Hall.

Tree Trimming-cut and trim trees in our right of way around signs & intersections per N.R.P.D.

Patching/Crack Sealing-patching in the morning, sealing the planets in the afternoon.

6/24/19-Mon.

Storm Water-start piping in ditch and installing catch basin South of City Hall driveway apron

Asphalt/Crack Sealing-installed asphalt strip in front of City Hall apron, crack sealed the Planets.

Vac Truck-vac'd several catch basins from last week's storm.

6/25/19-Tues.

With Monday's overnight storms we will be doing some minor clean-up.

Ditching-several properties on Akins Rd and Albion Rd.

Crack Sealing-The Planets.

Vac Truck- vac'd debris out of several catch basins from last night's storm.

6/26/19-Wed.

Storm Water/Ditching-Finish our pipe job at City Hall, then ditched several properties on State Rd. in the afternoon.

Crack Sealing-finished the Planets, City Hall, the C.W.D. digs asphalted in May.

Vac Truck-Akins Rd hill catch basins and cross overs under road, televised storm sewers with WW Department.

Mowing.

6/27/19-Thurs.

Cracks Sealing-Cedar Estates and finished the C.W.D. digs asphalted in May.

Vac Truck-Akins Rd hill catch basins and cross overs under road and North Red Oak.

Storm Water-repaired headwall, catch basin and landscaped at 8521-8531 Yorkview Dr, cleaned out drainage structure on Cartwright Pkwy.

Ditching-Royalhaven Dr.

Signs-fixed signage per N.R.P.D.

6/28/19-Fri.

Ditching- several properties on State Rd, W 130<sup>th</sup> St and Albion Rd.

Crack Sealing-Cedar Estates.

Vac Truck-12541 Hunters Creek.

Mowing.