

STORM WATER COMMITTEE MINUTES
SEPTMEBER 1, 2015

The Storm Water Committee meeting was held on September 1, 2015 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:13 p.m.

PRESENT: Committee Members: Chair Steve Muller, Vice Chair John Nickell, Dan Langshaw; Council: Larry Antoskiewicz, Dan Kasaris, Paul Marnecheck, Gary Petrusky; Administration: Mayor Robert Stefanik, Service Director Nick Cinquepalmi, City Engineer Mark Schmitzer; Other: John Jencson, Louis Krzepina, Terri Long, Alan Long.

APPROVAL OF MINUTES

Moved by Mr. Nickell, seconded by Mr. Langshaw to **approve the July 7, 2015 minutes.** Yeas: 3. Nays: 0.
Motion carried.

UNFINISHED BUSINESS

1. Storm Water/Infrastructure Maintenance Monthly Report

Mr. Cinquepalmi reviewed the report with the members of council and those in attendance; a copy of which is attached to these minutes.

2. 2015 Projects/Ohio Emergency Management Projects

Mr. Schmitzer provided an update regarding the remaining OEM projects.

John Jencson and Terri Long inquired about the project involving their properties and the Cuyahoga County Soil and Water Conservation District. Discussion with Mr. Schmitzer regarding the project and the required upcoming easements followed.

3. Turnpike Mitigation

No further update regarding turnpike noise mitigation at this time.

NEW BUSINESS

No new business.

ADJOURNMENT

Moved by Mr. Nickell, seconded by Mr. Langshaw to **adjourn the September 1, 2015 meeting.** Yeas: 3. Nays: 0. **Motion carried. Meeting adjourned at 6:24 p.m.**

Storm Department Monthly Report – July 2015

July 1 st	<u>4430 Sir John-</u>	Hydro excavated 2' to curb drain replaced 6' of corrugated pipe with 4" Perforated Pvc pipe Backfilled with #57 stone to grade topsoil seed and straw
	<u>9680 Sharon-</u>	Hydro excavated 5' behind catch basin to storm, line made a concrete Patch at the connection on a 12" concrete pipe into catch basin. Backfilled with #57 lime stone around the pipe clay dirt to grade Landscaped seed and straw.
July 2 nd	<u>Garage</u>	Cleaned up yard, removed asphalt pile hauled asphalt to Kokosing.
July 6 th	<u>13101 Mariner-</u>	Removed 5 sections of sidewalk excavated and exposed cable, electric And Gas lines.
July 7 th	<u>13101 Mariner-</u>	Excavated 7' deep around an 8' round concrete vault exposed a 48' ' Concrete storm main connection into the vault, excavated and exposed 2-24" concrete pipes connected into the vault.
July 8 th	<u>13101 Mariner-</u>	Patched the 3 connections with a brick collar and mortar.
July 9 th	<u>13101 Mariner-</u>	Backfilled around the pipe with #57 limestone backfilled to grade with #304 crushed stone in lifts and tamped to grade.
	<u>10586 Ridge Rd-</u>	Jetted storm main
	<u>12244-12240 Ridge Rd</u>	- Vac-d out the catch basins and jetted the cross over
July 10 th	<u>3203 Meadow Ln-</u>	Flooded area –removed casting off of catch basin laid a new bed Of mortar on catch basin installed casting and mortared in place Backfilled.
July 13 th	<u>5390 Trumpter-</u>	Hydro excavated 4' to a 12" inlet connection mortared around the Connection and backfilled.
July 14 th	<u>5379 Trumpter-</u>	Hydro excavated 2' to a 12" connection mortared around connection Backfilled to grade.
	<u>5369 Tumpter-</u>	Hydro excavated 7' to a 12" inlet pipe mortared around the Connection and backfilled.
	<u>14030 Swan lake BLVD-</u>	Mortared around the connection from the inside of the catch Basin.
July 15 th	<u>Trumpter & Swan Lake BLVD-</u>	Mortared around the connection from the inside of the Catch basin.
	<u>14026 Swan Lake BLVD-</u>	hydro excavate 5' to a 12" concrete pipe connection mortared Around connection And backfilled.
July 16 th	<u>8217 Abbey-</u>	Jetted and vac-d out box culvert under Abbey road.

July 17 th	<u>Service Dept.-</u>	Jack hammered Rip out and rebuild catch basins in Oakridge.
July 20 th	<u>5631 Goodman-</u>	Excavated removed old catch basin replaced with a 2x2x4 concrete Catch basin with a 4" riser connected 12" concrete outlet pipe.
July 21 st	<u>5631 Goodman-</u>	Back filled tamped and landscaped seed and straw.
	<u>Apollo Retention-</u>	Cleaned concrete trough with the mini and hauled the silt away.
July 22 nd	<u>3172 Rosewood-</u>	Excavated 4' mortared around 12" inlet connection mortared plug Holes landscaped seed and straw.
July 23 ^d	<u>3161 Fir Tree-</u>	Excavated 4' re-mortared around the connection-mortared around The riser back filled and landscaped seed and straw.
July 24 th	<u>9178 Bayberry-</u>	Excavate around 2 catch basins in the rear of the property mortared Around the 12" outlet connection backfilled and landscaped.
July 27 th	<u>Memorial park-</u>	Adding dirt to swale by playground- and landscaping bare areas Around the play ground and pavilions.
July 28 th	<u>Castle Retention-</u>	Excavated and hauled away silt and dirt buildup around the inlet Structure.
July 29 th	<u>6179 Castle Dr-</u>	Excavated cleaned the creek at the inlet pipe hauled away the silt And debris.
July 30 th	<u>7223 Wallings-</u>	Hydro-excavated 4' replaced a 6' piece of 12" clay pipe with a 6' Piece of PVC connected with a 12" fernco tied into the catch Basin backfilled and landscaped.
July 31 st	<u>6611 Queensway-</u>	Cleaned concrete trough and hauled away silt and debris.
	<u>Jamestown-</u>	Cleaned concrete trough and hauled away silt and debris

	<u>4250 Monica-</u>	flooded area located leaks at 10' at the inlet and outlet pipes in the Manhole.
Aug 21 st	<u>16714 Ridge Rd-</u>	Excavated and removed 20' galvanized culvert pipe and replaced with 20' ADS pipe backfilled with stone to grade.
	<u>9845 W 130th-</u>	Excavated and replaced 20' galvanized culvert pipe with a new 20' Galvanized pipe backfilled to grade.
	<u>Service Yard-</u>	Poured a section of concrete parking lot.
Aug 24 th	<u>11403 Chelsea Ct-</u>	Modified the trash grate mounted to the head wall in the rear Of the property.
Aug 25 th	<u>11403 Chelsea Ct-</u>	Welding and assembling the trash grate.
	<u>Rasecks lake-</u>	Repairing the fence in the rear of property over the creek.
	<u>Hillside-</u>	Landscaping next to new concrete street.
Aug 26 th	<u>River oaks-</u>	Ripped out sections of street.
	<u>7416 Wallings-</u>	Televised 12'' storm line
	<u>6303 Wallings-</u>	Jetted 12'' storm line.
Aug 27 th	<u>15103 Waterford-</u>	Flooded area televised storm lines found no leaks in storm line Located leaks in manhole grade rings.
	<u>11131 Bridewter Dr-</u>	Flooded and televised 12' deep concrete pipe all joints leak from Man hole to manhole-calcium buildup.
	<u>6303 Wallings-</u>	Flooded and televised found no leaks.
	<u>River Oaks-</u>	Poured concrete.
Aug 28 th	<u>9961 Beechwood-</u>	Poured concrete-ripped out sections of street and set up.