

**STORM WATER COMMITTEE MINUTES
OCTOBER 3, 2017**

The Storm Water Committee meeting was held on October 3, 2017 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:15 p.m.

PRESENT: Committee Members: Chair Dan Langshaw, Vice Chair Cheryl Hannan, Gary Petrusky; **Council:** Larry Antoskiewicz, John Nickell, Paul Marnecheck, Dan Kasaris; **Administration:** Mayor Robert Stefanik, Law Director Thomas Kelly, City Engineer Mark Schmitzer, Service Director Nick Cinquepalmi, Wastewater Supt. Dave McNeeley; **Other:** John Jencson, Annette Jencson.

APPROVAL OF MINUTES

Moved by Mrs. Hannan, seconded by Mr. Langshaw to **approve the September 5, 2017 minutes.** Roll Call: Yeas: 3. Nays: 0. **Motion carried.**

UNFINISHED BUSINESS

1. Storm Water/Infrastructure Maintenance Monthly Report

A copy of this report is attached to these minutes.

2. 2017 Projects

Mr. Schmitzer said that he spoke with DiGioia regarding the Cedar Estates basin project. He said they are finishing up the last few plants and we will be scheduling a final walk through in the next week or so to review any items that may be on the punch list. He said that we are looking at the portion of the creek that runs north and south as requested by Mr. Nickell. Mr. Nickell asked if the gravel driveway will have something to prevent trespassing. Mr. Schmitzer said that they don't want to add too much to it unless we notice that this becomes a problem. We will need access for grass cutting. He said that we are going to let grass grow over the gravel so that it will remain a firm surface that trucks can drive over.

Mr. Langshaw asked for an update on York/Tilby. Mr. Schmitzer said that the contractor will be out Thursday morning to perform corrective work on the erosion that we are seeing within the improvement area. He said we are going to move some stone around to get this taken care of. He said that a pine tree is going to be replaced. The storm outlet that is causing erosion on the hillside will have the pipe extended down to the bottom of the creek to prevent further erosion and we will correct the erosion that has occurred. He said that compensation to the homeowners for a fence that was damaged by the contractor will be taken care of by the contractor. He said that a tree lawn to the east will be excavated and graded out to its original state. He said that there is some additional landscaping work that needs to be done on the hillside where the vegetation is not taking hold. Decisions will need to be made on what to do now and what will wait until spring.

3. Turnpike Mitigation No update.

NEW BUSINESS None

MISCELLANEOUS

Mayor Stefanik reported that there is meeting on Thursday with ODOT for the resurfacing of Rt. 82 between York Road and the Broadview Hts. border line. He said that our cost is estimated to be \$250,000-\$260,000 and this work should take place during the early part of 2019. Mayor Stefanik said that the culvert under Abbey Road at Baldwin Creek will be replaced by the county. This legislation will be on the next Council agenda.

ADJOURNMENT

Moved by Mr. Langshaw, seconded by Mr. Petrusky to **adjourn the October 3, 2017 meeting.** Yeas: 3. Nays: 0. **Motion carried. Meeting adjourned at 6:22 p.m.**

Street Department & Storm Water Department Monthly Report – September 2017

9/5/17-TUES.

Crack Sealing-Start in the Industrial Park off York Rd.

Concrete-Tear out two sections on Berkeley Lane and set up for a Wednesday pour.

9/6/17-WEDS.

Crack Sealing-Industrial Park.

Concrete-Berkeley Lane, Plant could not deliver concrete so the crew started tearing out in Ashley Woods. We will pour Berkeley Lane Thursday.

9/7/17-THUR.

Concrete-pour Berkeley Lane in the morning. Continue to work in Ashley Woods in the afternoon.

Crack Sealing-Industrial Park.

9/8/17-FRI.

Concrete-Pour 3 sections on Ashley Lane.

Culvert Pipe-remove and replace culvert pipe at 3989 Wallings Rd.

9/11/17-MON.

Storm Water-repair catch basin and set up to pour Tuesday.

Patching/Crack sealing-patch Swan Lake in the morning, then start sealing in Harley Hills.

9/12/17-TUES.

Concrete-Pour 7 yards on Ashley Lane and Kimrose Lane.

Crack sealing-Harley Hills.

Mowing-Start the last round of mowing in our retention basins.

9/13/17-WEDS.

Storm Water-storm line was repaired and we poured 6 blocks of sidewalk.

Crack Sealing-finish sealing Harley Hills. Start on Hi-View.

9/14/17-THUR.

Storm Water-4545 Lisa Lane remove and repair catch basin, we will pour Friday.

Crack Sealing-finish Hi-View. Start on Lisa Lane.

Mowing-retention basins.

9/15/17-FRI.

Concrete-pour 7yds at 4545 Lisa Lane.

Crack Sealing-continue on Lisa Lane.

Mowing-finish cutting the retention basins.

9/18/17-MON.

Storm Water-4700 Wiltshire remove and replace the culvert pipe.

Crack Sealing-finish Lisa Lane. Start on Bunker Rd.

9/19/17-TUES.

Concrete-4700 Wiltshire pour new apron in the morning. Start tearing out last section in Ashley Woods and set up for Wednesday pour.

Crack Sealing-continue in Bunker Estates.

9/20/17-WEDS.

Concrete-pour 7yds on Ashley Lane.

Crack Sealing-finish Bunker Estates.

9/21/17-THUR.

Storm Water-Berkeley Lane rebuild two basins. Also repaired storm line at 7579 Wilton Lane.

Asphalt-install strip at 11368 Albion, strips on Rt82 by Hunters Creek, corners of Ridge & Akins and Ridge & Edgerton.

9/22/17-FRI.

Concrete-pour the two basins on Berkeley Lane and three blocks over the repaired storm line at 7579 Wilton Lane.

Crack Sealing-Maple Grove and Thornhurst.

9/25/17-MON.

Storm Water-fix two manholes on the corner of Nottingham & Rye Gate, we'll set up for a Tuesday pour.

Mowing-cutting and weed whacking around our guardrails, last cut for the year.

9/26/17-TUES.

Asphalt-Cady Rd. hill, shore up shoulder and install 6 ton of hot mix. Also installed strips on Highland Dr.

Concrete-pour sidewalk panels around repaired manholes on Nottingham & Rye Gate.

9/27/17-WEDS.

Crack Sealing-Hunting Drive.

9/28/17-THUR.

Crack Sealing-Jamestown Dr.

9/29/17-FRI.

Crack Sealing-finish Jamestown. Start on Foxwood.