

STREETS COMMITTEE MINUTES NOVEMBER 7, 2018

The Streets Committee meeting was held on November 7, 2018 at North Royalton City Hall, 14600 State Road. The meeting was called to order at 6:07 p.m.

PRESENT: Committee Members: Chair Cheryl Hannan, John Nickell; **Council:** Gary Petrusky, Dan Langshaw, Paul Marnecheck, Dan Kasaris; **Administration:** Mayor Robert Stefanik, Law Director Thomas Kelly, City Engineer Mark Schmitzer, Service Director Nick Cinquepalmi, Wastewater Supt. Dave McNeeley; **Other:** Karl Trottnow, Matt Trottnow.

Moved by Mr. Nickell, seconded by Mrs. Hannan to **excuse Mr. Antoskiewicz**. Roll Call: Yeas: 2. Nays: 0. **Motion carried.**

APPROVAL OF MINUTES

Moved by Mr. Nickell, seconded by Mrs. Hannan to **approve the October 2, 2018 Streets Committee minutes**. Roll Call: Yeas: 2. Nays: 0. **Motion carried.**

UNFINISHED BUSINESS

1. Issue 1 Funding

Mr. Schmitzer said that we expect to hear back about our application around Thanksgiving.

2. North Royalton Alternative Transportation Study

Mr. Schmitzer said that the Stage 3 plans for the State Road sidewalk have been submitted to the state. They had a few minor comments which we have addressed. He said that the plans are going through the process of going out to bid, legislation, etc. He said that they are still planning for a February bidding with an early spring 2019 construction. He said that they will have 90-120 days to complete the work. The other grant we received was for Bennett Road between S. Akins and Valley Parkway. He said that we are out for solicitation to have the survey performed and once that is done we will meet with ODOT and NOACA to set the schedule. Based on how things look with the preliminary schedule, it should be a mid-summer bid with the possibility of still being completed this year. If not, it will be pushed until spring 2019. He also reported that we have made 2 applications recently for sidewalks on State Road from Memorial Park south to Akins Road, and then from Akins Road down to Valley Parkway. He said that we split it into two parts because the values of these projects together were more than what the grant would allow. He said the section from City Hall to Akins Road is roughly \$90,000 and from Akins to Valley Parkway is roughly \$185,000. Location and placement of the sidewalks was discussed. Mr. Kasaris asked when we will know if we have been awarded these grants. Mr. Schmitzer said that he is unsure but he can get the information from Tom Jordan and forward it to Council.

3. Service Department Report

Mr. Cinquepalmi reviewed the report, a copy of which is attached to these minutes. Discussion was held regarding the rubbish and recycling reports as well as resident participation. Mr. Cinquepalmi said that Rumpke will be mailing out new recycling guidelines that contain a few minor changes.

4. 2016 Infrastructure Program

Mr. Schmitzer said that we are scheduling the final walk through. He said things look good but anything that needs to be corrected will be addressed by Specialized Construction.

5. 2017 Infrastructure Program

Mr. Schmitzer said that Specialized Construction will be addressing a few minor issues on Tilby Road with the aggregate berm. He said that we still have another year under the warranty.

6. 2018 Infrastructure Program

Mr. Schmitzer said that Akins and Edgerton Roads are done. Punch lists are being created for these roads. Regarding the pavement rehab program, Sprague Road is done, the Police Station is done, WWTP is almost done and we are working on determining what repairs need to be made on Akins, Delsey, Lynn, Gabriella and Glenwillow. Everything should be completed on these roads this year with the exception of the fog seal and the chip seal.

MISCELLANEOUS

Mr. Petrusky asked when the Service Department will begin the split shifts. Mr. Cinquepalmi said they will begin December 2nd at midnight. He said that the trucks and equipment are ready for winter.

ADJOURNMENT

Moved by Mr. Nickell, seconded by Mrs. Hannan **to adjourn the November 7, 2018 meeting**. Roll Call: Yeas: 2. Nays: 0. **Motion carried.**

Meeting adjourned at 6:18 p.m.

Street Department & Storm Water Monthly Report – October 2018

10/1/18-Mon.

Asphalt- 8250 State Rd- Grind and asphalt water dig.

Storm Water-Sinkhole at 9600 Tilby Rd -excavated 4' to the side of the boxed concrete culvert patched a crack with hydraulic cement & backfilled.

Landscaped – All catch basin repairs in South Hampton.

10/02/18-Tues.

Asphalt- North Akins-Grinding and asphalt strips.

Concrete-11000 Huntington Close – hammer and rip out a section of road.

Mowing- Guardrails.

10/03/18-Wed.

Asphalt- North Akins- Grinding laying asphalt strips.

Corkwood- Removed sidewalk rebuilt grade bricks in manhole formed and prepped for pouring concrete.

Mowing- Guardrails.

10/04/18-Thurs.

Asphalt -Heasley Field parking lot.

Catch Basins- Formed curb on street slab

Mowing-Guardrails

10/05/18-Fri.

Asphalt- Heasley field parking lot.

Concrete- poured street slab on Huntington Close.

10/08/18-Mon.

Asphalt- North Akins grinding asphalt strips.

Storm Water-Catch basins on Greenwood Ov.

10/09/18-Tue.

Asphalt-finished N. Akins.

Storm Water-Catch Basins on Greenwood Ov. And Bunker Ct.

10/10/18-Wed.

Asphalt-Joint Repair on Progress Parkway.

Storm Water-set up 5 basins for a Thursday morning pour.

10/11/18-Thur.

Asphalt-continue working on Progress Parkway.

Concrete-pour new concrete [the basins on Greenwood and Bunker also the sidewalk on Corkwood].

10/12/18-Fri.

Asphalt-finish joint repairs on Progress Parkway.

Storm Water-landscaping all recent basin & sidewalk repairs.

10/15/18-Mon.

Asphalt-grind out around the fuel pumps and fill with hot mix.

Storm Water-continue to work on our catch basin repairs in the Northeast Corner of the city.

10/16/18-Tue.

Asphalt-continue installing strips.

Storm Water-10620-10720 State Rd. install large rock in the ditch to stop the erosion also fixed the berm. In the afternoon returned to Northeast Corner basin repair.

10/17/18-Wed.

Asphalt-continue Installing strips.

Storm Water-reestablish ditch line at 14598 Gateway Dr. In the afternoon we returned to basin repairs.

10/18/18-Thur.

Asphalt-finish installing our strips in the morning, the same crew started Crack Sealing in the afternoon.

Storm Water-the crew needed to shore up some ditches on Cady Rd.

10/19/18-Fri.

Crack Sealing-our parking lot around the fuel pumps and Progress Parkway.

Storm Water-return to the N.E. corner to work on our catch basin repairs.

10/22/18-Mon.

Asphalt-Rt82 in the center of town, we will grind out and install a few strips.

Storm Water-continue basin repairs.

10/23/18-Tue.

Asphalt-continue working on Rt82.

Storm Water-continue our basin work in the NE. Corner.

Crack Sealing-Finish sealing Progress Parkway.

10/24/18-Wed.

Asphalt-continue working on Rt82.

Storm Water-basin work in the NE. Corner. [We will be pouring the new concrete tomorrow weather permitting].

10/25/18-Thur.

Asphalt-grind out a few more strips on Cady Rd. in the morning, [in the afternoon the same crew crack sealed].

Storm Water-finish setting up basins for a Friday pour.

Crack Sealing- Rt82-from Ridge to the Broadview line.

10/26/18-Fri.

Crack Sealing-finish Rt82 and Cady Rd.

Storm Water-pour four basins in the NE Corner, Also a section of sidewalk around our manhole at 9933 Royal Valley Dr.

10/29/18-Mon.

Asphalt-Abbey Rd. between turnpike and Albion Rd. grind out strips and install new asphalt.

Storm Water-start basin repairs on Dublin Dr.

10/30/18-Tues.

Asphalt-Abbey Rd. between Albion Rd and the turnpike grind out strips and install new asphalt.

Storm Water- Hammer and rip out catch basins on Dublin Rd.

12821 Drake Rd. - Install a 15" PVC pipe into a manhole.

10/31/18-Wed.

Crack Sealing-weather permitting finish N.Akins and Rt82, east of State Rd.

Storm Water-rebuild basins on Dublin Dr.

12821 Drake Rd.-continue working on the pipe job [we will finish today weather permitting].

