

## STREETS COMMITTEE MINUTES NOVEMBER 5, 2014

The Streets Committee meeting was held on November 5, 2014 at North Royalton City Hall, 13834 Ridge Road. The meeting was called to order at 6:30 p.m.

**PRESENT:** Committee Members: Chair Paul Marnecheck, Vice Chair Larry Antoskiewicz, John Nickell; Council: Dan Kasaris, Dan Langshaw, Steve Muller, Gary Petrusky; Administration: Mayor Robert Stefanik, Service Director Nick Cinquepalmi, City Engineer Mark Schmitzer.

### APPROVAL OF MINUTES

Moved by Mr. Nickell, seconded by Mr. Antoskiewicz to **approve the October 7, 2014 minutes.** Yeas: 3.  
Nays: 0. **Motion carried.**

### UNFINISHED BUSINESS

#### 1. **Sprague Road**

Mr. Schmitzer said this project is moving along very well. The areas between the corporate line and State Road that were widened to about 26" have now been paved, as well as the area near the intersection of State Road which had no concrete base at all. We went with a thicker cross section there and poured a 10 inch concrete section with a 6 inch stone base. All the saw cutting has been completed. Mr. Schmitzer explained that with the white topping procedure, we wanted more saw cuts because if the cement does crack, this will allow for the concrete to crack along a joint. This way it can be sealed and we can keep the surface water out. He said that the concrete troughs will be poured next. The road will be closed while this is being done because, once the pavers are in there, we can barely get a concrete truck past the paving machine. Hopefully it will be a quick day. They are planning to do the work this Friday on one side, and next Monday on the other. Once this is done, there will just be one hand pour left at the culvert near the top of the hill and one hand pour at Perlview Court. Mr. Schmitzer said that they met out in the field today and looked at areas where the concrete has already been poured. He said the driveway aprons are being addressed and in the end we should be under quantity. Hopefully by the end of next week the road should be completely paved. Mr. Petrusky asked when they will do the crack sealing. Mr. Schmitzer said that this will be done within the next two weeks before the road is opened up to traffic. He said that he is pleased with the finished product. Mr. Nickell asked if they have started the Broadview Hts. side yet. Mr. Schmitzer said no. The only thing they may do on this side is start some storm sewer work that needs to be done so that when they come back in the spring they won't have to worry about any of the sewer work.

#### 2. **Issue 1 Funding**

Mayor Stefanik said that the city submitted the Bennett Road project from Edgerton Road down to Bennett's Corner. Mr. Kasaris asked if we have begun the survey work. Mr. Schmitzer said the survey results are expected this Friday. We have already taken core samples and the report was actually pretty good. He said that the base on the southbound lane is good. Mr. Schmitzer said that they are hopeful that they will have less base repairs to do. He said we can either mill and fill the base repairs or we can do a single pass as an option. Mr. Antoskiewicz asked if we anticipate adding any additional catch basins. Mr. Schmitzer said that with either option, the road will be slightly built up. By doing this, we should be able to build enough of a crown that will get us over those. He said we also built in a 4' linear grading around the edge so that if there are some humps on the side, this will all be shaved off and we will have a gravel shoulder on that edge. He said the ditches are already there; getting the water to them is half the battle. Mr. Kasaris asked when this project will be bid next year. Mr. Schmitzer said that the county would be bidding that project and their schedule looks like they will award a bid in July. He said that his schedule is to get plans to the county by mid to late January that have been reviewed and approved by them so that they can start putting the bid books together and start the bidding process. Mr. Nickell asked if we were going to widen the berms. Mr. Schmitzer said that the county is paying 80% of \$1.58 million. The county will not participate in any additional cost beyond the original project scope, so the city would have to pay for this. He said we can always bid it out that way, but it does not mean that we have to perform any additional pavement widening. If the prices come in low enough, why not. Mayor Stefanik said that part of the issue on Bennett Road are the mailboxes. A lot of the residents put their mailboxes farther out into

the street than our code allows, so when we put the mail boxes back up after construction, we will be forced to do so according to our code and the requirements of the U.S. Postal Service. Mr. Schmitzer said that we did the same thing on Sprague Road and we informed the residents of the code requirements at that time. Mayor Stefanik said that we may need to address the issue of the mail trucks riding in the berm rather than pulling back out onto the street between mailboxes. He said that this causes problems as well.

3. **North Roylton Alternative Transportation Study**

Mr. Marnecheck said that this will be discussed at the meeting scheduled for tomorrow night. It was agreed to revisit this pending the results of this meeting.

4. **Service Department Report**

Mr. Cinquepalmi reviewed with the committee the Service Department Monthly Report, a copy of which is attached to these minutes. Mr. Cinquepalmi made special mention of the job done at Harley Hills. He said we always do outstanding work, but this project surpasses anything we have done so far. He encouraged Council to view it for themselves. He said the concrete crew really stepped it up. He said we have done more crack sealing this year than any other year, and we are still doing it. We are still buying the material because if we get good weather we want to be able to stay on it. He said that we did less asphalt this year because we are replacing a lot of the asphalt roads. We can then use the time, materials and efforts we used in maintaining these asphalt roads and put it towards rebuilding and improving and extending the life of our roads. Mayor Stefanik said that in the 2015 budget we have about \$600,000-\$700,000 in road repairs. He said we are going to concentrate on more of this kind of work. He said that if we don't get financial help for Bennett Road, the money will have to come from this fund.

5. **County Crack Seal Reimbursement Program**

Mayor Stefanik said that Council passed legislation last year for shared services with the county. Under this contract, they are going to possibly reimburse us for crack sealing next year. Mr. Cinquepalmi said that he has submitted applications for all of the county roads throughout the city. He said that they figured out what it would cost us in material and labor street by street. He said the county has until November 30<sup>th</sup> to go out and look at the streets, determine if they need to be crack sealed, and advise us of their determination. He said that his department has been concentrating their crack sealing efforts on state routes this year, and will hopefully be able to take full advantage of having the county pay for the county roads to be sealed next year. Mr. Marnecheck asked that a list of the streets and cost calculations be emailed to Council. Mr. Marnecheck said that he will include a copy of these documents as an attachment to these minutes. Mr. Nickell asked how long they will continue to crack seal this year. Mr. Cinquepalmi said they will crack seal every day weather permitting. Mr. Cinquepalmi said that the second shift will start the first Sunday in December.

**MISCELLANEOUS**

Mayor Stefanik said that there was a retirement of a full time employee in the Service Department. He said that we are at the point now that when someone leaves, we are going to have to replace them because we are down 40 full time employees since 2008. He said that this position will be advertised as a custodian rather than a laborer and will need to have background in electrical and plumbing. This person will also be in charge of cleaning City Hall and the Service Department as well. He said that we have a new City Hall that will require continuing maintenance and upkeep. He said that we will be introducing legislation to include this position in the Service Department complement.

**ADJOURNMENT**

Moved by Mr. Antoskiewicz, seconded by Mr. Nickell **to adjourn the November 5, 2014 meeting.** Yeas: 3. Nays: 0. **Motion carried.** Meeting adjourned at 7:02 p.m.

11/5/14

*Streets Committee*  
11-5-14



**CUYAHOGA COUNTY**  
DEPARTMENT OF PUBLIC WORKS  
2079 East 9<sup>th</sup> Street, 6<sup>th</sup> Floor • Cleveland Ohio 44115  
(216) 348-3900

PAGE I

COUNTY ROAD MAINTENANCE REIMBURSEMENT PROGRAM

<b>Municipality:</b> NORTH ROYALTON		<b>Applicant Information</b>		<b>OFFICE</b>	<b>CALL</b>
<b>Contact Person:</b> NICK CINGOLPALMI		<b>Date:</b> 10-9-14	<b>Phone:</b> 440-582-3000	<b>440 336-6792</b>	
		<b>Email:</b> NCINGOLPALMI@NORTHROYALTON.ORE			

		Maintenance Work Requested (Check Appropriate Box)							LABOR COSTS	MATERIAL COSTS
County Road Name:	Termini:	Project Length	Crack Sealing City Contract	Crack Sealing County Contract	Base Repair	Resurfacing	Rebuild Catch Basins	Rebuild Public Utility Manholes	40¢ LINEAR FT	20¢ LINEAR FT
WALLINGS RD	RIDGE TO EAST CORPLING									
	WEST BOUND LANE	10,006'							\$ 4,002.40	\$ 2,001.20
	EAST BOUND LANE	10,006'							\$ 4,002.40	\$ 2,001.20
ROYDLWOOD RD	RIDGE TO EAST CORPLING									
	WEST BOUND LANE	8,648'							\$ 3,459.20	\$ 1,729.60
	EAST BOUND LANE	8,648'							\$ 3,459.20	\$ 1,729.60
AKINS RD	EDGEPORT TO BENNETT									
	WEST BOUND LANE	8,438'							\$ 3,375.20	\$ 1,687.60
	EAST BOUND LANE	8,438'							\$ 3,375.20	\$ 1,687.60
AKINS RD	RT 82 TO EAST CORPLING									
	WEST BOUND LANE	14,035'							\$ 5,614.00	\$ 2,807.00
	EAST BOUND LANE	14,035'							\$ 5,614.00	\$ 2,807.00
CADY RD	RIDGE TO STATE									
	WEST BOUND LANE	5,550'							\$ 2,220.00	\$ 1,110.00
	EAST BOUND LANE	5,550'							\$ 2,220.00	\$ 1,110.00
BOSTON RD	W <sup>th</sup> 130 <sup>th</sup> TO RIDGE									
	WEST BOUND LANE	11,090'							\$ 4,436.00	\$ 2,218.00
	EAST BOUND LANE	11,090'							\$ 4,436.00	\$ 2,218.00

Streets Committee  
11-5-14



**CUYAHOGA COUNTY**  
DEPARTMENT OF PUBLIC WORKS  
2079 East 9<sup>th</sup> Street, 5<sup>th</sup> Floor • Cleveland Ohio 44115  
(216) 348-3800

PAGE II

**COUNTY ROAD MAINTENANCE REIMBURSEMENT PROGRAM**

<b>Applicant Information</b>		OFFICE	CELL
Municipality:	NORTH ROYALTON	Date:	10-9-14
Contact Person:	NICK CINQUEPALMI	Phone:	440.582.3002 490.336.6792
		Email:	NCINQUEPALMI@NORTHROYALTON.ORG

		Maintenance Work Requested (Check Appropriate Box)						LABOR COSTS	MATERIAL COSTS	
County Road Name:	Terminals:	Project Length	Crack Sealing City Contract	Crack Sealing County Contract	Base Repair	Resurfacing	Rebuild Catch Basins	Rebuild Public Utility Manholes	40¢ LINEAR FT	20¢ LINEAR FT
W <sup>st</sup> 130 <sup>th</sup>	BOSTON TO SPRAGUE									
	NORTHBOUND LANE	26,757'							\$ 10,702.80	\$ 5,351.40
SPRAGUE RD	W <sup>st</sup> 130 <sup>th</sup> TO YORK									
	EASTBOUND LANE	6,960'							\$ 2,784.00	\$ 1,392.00
ABBAY RD	A+ S2 TO SPRAGUE									
	NORTHBOUND LANE	12,360'							\$ 4,944.00	\$ 2,472
	SOUTHBOUND LANE	12,360'							\$ 4,944.00	\$ 2,472
YORK RD	R+ S2 TO SPRAGUE									
	NORTHBOUND LANE	13,850'							\$ 5,540.00	\$ 2,770
	SOUTHBOUND LANE	13,850'							\$ 5,540.00	\$ 2,770
ALBION RD	W <sup>st</sup> 130 <sup>th</sup> TO RIDGE									
	WEST BOUND LANE	13,515'							\$ 5,406.00	\$ 2,703
	EAST BOUND LANE	13,515'							\$ 5,406.00	\$ 2,703
WALLINGS RD	YORK TO RIDGE									
	WEST BOUND LANE	5,720'							\$ 2,288.00	\$ 1,144
	EAST BOUND LANE	5,720'							\$ 2,288.00	\$ 1,144

Service Department Monthly Report – October 2014

10/6/14 MON.

Concrete- pour intersection at Pioneer tr. Saw cut catch basins in Spyglass  
Crack Seal-State from Royalwood North to Wallings, then So. Back to Royalwood

\*10/7/14 TUE.

Culvert-18502 Ridge rip out bad pipe put in new one. Prep. For asphalt tomorrow  
Catch basins- Spyglass, rip out 5 basins, repair & set up for pour tomorrow  
Sent 4 guys to help weed- whack cemetery, then patch Bennett rd from Edgerton So. to W.130

10/8/14 WED.

Asphalt- put in asphalt apron. 18500 ridge, Saw cut 5550 Akins. Needs long asphalt strip replaced  
Catch Basins-Spyglass, repair last couple of basins.  
Concrete-Spyglass pour all catch basins

10/9/14 THUR.

Concrete-rip out 4 sections in Harley Hills set up for pour tomorrow  
Asphalt-rip out 60ft strip at 5550 Akins put in new asphalt  
Landscape-all catch basins in Harley Hills& Spyglass

10/10/14 FRI.

Concrete- pour 4 sections in Harley Hills, saw cut other side of Pioneer tr.intersection  
Crack Seal-5550 Akins, all new concrete in Spyglass&Harley Hills, start sealing Gregory In  
Signs-replace traffic lights, fixed & replaced 5 signs

10/13/14 MON.

Concrete- rip out other side of Pioneer tr. prep for tomorrow  
Asphalt-put in apron strip on 8960 York  
Crack Seal-finished Gregory In.  
Vac truck- clean basins on Julia dr.

10/14/14 TUE.

Concrete-pour half of Pioneer tr. intersection. Saw cut 4 sections of Castle dr start rip out  
Crack Seal-Ind. Parkway-Royal Valley dr.  
Signs- fix traffic lights, replace signs on Potomac dr., run old computers downtown

10/15/14 WED.

Concrete-pour rest of Pioneer tr. ,rip out some of Castle dr.  
Retention Basin-clean Jamestown basin  
Catch Basins-spyglass checking all basins, repair as we go  
Vac Truck-clean basins on Julia dr.

10/16/14 THUR.

Concrete- pour 2 sections on Castle dr. start to rip out 2 other sections[ down the street.]  
Catch Basins- one crew is in Spyglass doing small jobs, the other crew is starting on Queensbridge Ln.  
[4 basins need ripped out and repaired].  
Vac Truck-finish cleaning basins on Julia dr. start cleaning basins on Jay and James.

10/17/14 FRI.

Concrete- finish ripping out sections and setting up for Monday pour on Castle dr.  
Asphalt- rip out pad in front of storage bldg. at the cemetery, set up to pour next week  
Vac Truck- clean basins on Jay and James  
Catch Basins- repair basins on Queensbridge Ln.

10/20/14 MON.

Concrete- pour 2 slabs on Castle dr. start to rip out other side of Castle dr. [ up the street]  
Joint Repair- Royal Valley dr. and Dublin dr. also Oakwood Ln. and Helen dr.  
Vac Truck- finish cleaning basins on James dr.

10/21/14 TUE.

Concrete- Castle, finish ripping out slabs and setting up for wed. pour  
Joint Repair- Reckman ct. and Ivy ov.  
Signs- fix traffic lights. make up signs [NRPD]

10/22/14 WED.

Concrete- pour 2 slabs on castle dr. rip out 1 slab for thur. pour  
Patching- Bennett rd. and Swan Lake blvd.  
Crack Seal- did rest of Harley Hills  
Catch Basin- repaired basin on Castle dr.

10/23/14 THUR.

Concrete- poured 1 slab on Castle dr. also poured 4 catch basins on Queensbridge  
Landscaped- Pioneer tr. Intersection  
Crack Seal- Royal Valley dr. from Dublin dr. to State rd., start Oakwood In.  
Signs- replaced traffic lights, make up new high intensity sign,

10/24/14 FRI.

Concrete- pour apron in front of cemetery bldg. rip out 2 slabs on Castle dr  
Crack Seal- finish Oakwood In. did Reckman ct. & Ivy ov. start State rd. north of Wallings  
Signs- fixed PED lights, stop signs and replaced some old signs with new high intensity signs

10/27/14 MON.

Concrete- Castle dr. finish ripping out last of Castle dr. set up for tues. pour  
Crack Seal- finish up small area in Spyglass. continue N. bound on State rd  
New City Hall- [ 2 trucks ] haul dirt all day for landscape mound

10/28/14 TUES.

Concrete- pour last two slabs on Castle dr. start saw cutting on Queens Way  
Crack Seal- N. bound on State rd. to Bunker rd. turn around, did So. Bound State rd. to Castle dr.  
Signs- replaced signs to high intensity

10/29/14 WED.

Concrete- rip out Queens wy. Set up for Thursday pour  
Crack Seal- seal all new concrete on Castle dr. rest of State rd. so. Bound to Wallings rd.

10/30/14 THUR.

Concrete- pour one side of Queens wy.[2 slabs & a catch basin]

Ditching- 10810 Gregory, 9408 Lindberg dr.

Patching- road leading to new bathroom at Memorial park also Abbey rd.

Crack Seal- 2 hrs. on State rd. north of Bunker rd.

10/31/14 FRI.

Concrete-rip out and repair 2 catch basins & a section of curb and set up for Monday pour

Crack Seal- finish State rd. did all new concrete on Queensbridge In.start E. bound Wallings rd. from Ridge rd.

Catch basins- repair catch basin on 6770 Queens wy. Set up for pour Monday